

# ER. RAHUL KUMAR

D-25, Nandpuri underpass, Malviya Nagar, Jaipur  
Approved valuer (Immovable property)  
Chartered Engineers (India)  
E-Mail :- krassociate.07@gmail.com

Civil Engineer [B. Tech ]  
Membership No. CAT-I-F-6345  
Membership No. AM3029436  
Phone No. +91 9799801708

Ref No. KRA/R-2 Certificate/2022-23/69

Date: 31 / 08/2022

## FORM R-2

[See Regulation 3(4)]  
CERTIFICATE


To,  
BHUMIJA REALSQUARE LLP  
610,CROWN SQUARE, GANDHI PATH  
VAISHALI NAGAR,JAIPUR-302021,

**Subject:** Certificate of cost of incurred for development of “**BHUMIJA PRANGAN BLOCK-B**” for development of land of the project (RERA Registration Number **RAJ/P/2022/2030 - 23.06.2022**) situated at Khasra No. 856/598, 858/597, of Revenue Village–Bindayaka, District – Jaipur 302012 admeasuring 8726.0 Square Meter area being developed by **M/S BHUMIJA REALSQUARE LLP**.

Sir,

I Rahul Kumar Chartered Engineer have undertaken assignment of certifying estimated cost for the subject Real Estate Project proposed to be registered under RERA-Rajasthan, being project “**BHUMIJA PRANGAN BLOCK-B**” Situated at Khasra No. 856/598, 858/597 of Revenue Village–Bindayaka, District – Jaipur 302012 admeasuring 8726.0 Square Meter area being developed by **M/S BHUMIJA REALSQUARE LLP**.

1. We have estimated the cost of the completion to obtain occupation certificate / completion certificate, of the civil and allied works of the building(s) of the project. Our estimated cost calculations are based on the drawings/ plans made available for the project under reference by developer.
2. We estimated total estimate cost of completion of the residential scheme of the aforesaid project under reference as **Rs. 33000000.0/-** (Total of Table A and B). The estimated total cost of project is with reference to the civil and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building (s).
3. The estimated cost incurred till date is calculated at **Rs. 17507519.0/-**(Total of Table A and B). The amount of estimated cost incurred is calculated on the base of amount of Total estimated cost.
4. The balance cost of completion of the civil and allied works of the building(s) of the subject project to obtain occupation certificate /completion certificate from Jaipur Development Authority (planning Authority) is estimated at **Rs. 15492481.0/-** (Total of Table A and B).



5. I Certify that the Cost of the Civil and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

**TABLE A**

(to be prepared separately for each residential project of the Real Estate Project)

Sr. No	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated cost of the project as on ____ date of registration is	Rs. ....
2	Cost incurred as on _____ (based on the Estimated cost )	Rs. ....
3	Work done in Percentage (as Percentage of the estimated cost)	Rs. ....
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. ....
5	Cost Incurred on Additional /Extra Items as on ... not included in the Estimated Cost (Annexure A)	Rs. ....

**TABLE B**

**Land bearing Khasra No. 856/598, 858/597, of Revenue Village-Bindayaka, District - Jaipur 302012**

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated cost of the of the Internal and External Development Works including amenities and Facilities in the layout as on 05/05/2022 date of Registration is	Rs. 33000000.00/-
2	Cost incurred as on 31/08/2022 (based on the Estimated cost )	Rs. 17507519.0/-
3	Work done in Percentage (as percentage of the estimated cost )	53.05%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 15492481.00/-
5	Cost Incurred on Additional / Extra Items a on ....not included in the Estimated Cost (Annexure A)	Nil

Yours Faithfully,

Place:- Jaipur

Date:- 31-08-2022



**ER. RAHUL KUMAR**  
Chartered Engineer  
(D-25, Nandpuri Underpass  
Malviya Nagar, Jaipur)



\*Note:

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain occupation certificate / completion certificate.
2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All components of work with specifications are indicative and not exhaustive.

**Annexure A**

List of Extra/ Additional Items executed with Cost (Which were not part of the original Estimate of Total Cost) (1) (2) (3)-Not Applicable

DATE:-31/08/2022  
PALACE: JAIPUR



**ER. RAHUL KUMAR**  
Chartered Engineer  
(D-25, Nandpuri Underpass  
Malviya Nagar, Jaipur)