

DATE- 08/11/2021

FORM R-2
[See Regulation 3(4)]
CERTIFICATE BY ENGINEER

To,

Mr. Kishor Kumar Saini

Designated Partner Riyasat Infratech Developers LLP.


603, Okay Plus Tower, Near K V 5, Mansarovar, Jaipur, Rajasthan - 302020

Subject: Certificate for cost incurred for development of [GOKUL AURA BLOCK-A] for residential plotted development scheme of (GOKUL AURA BLOCK-A) development of land the NA Phase (RERA Registration Number (RAJ/P/2021/1580) situated on the Khasra No./ Plot No. 749 TO 754, 829 TO 838, 889, 893 of village- Sawai Jaisinghpura URF Bas Bilwa, Tehsil- Sanganer and District – Jaipur, PIN 302022 admeasuring 13300.00 sq. mts. Area being developed by Riyasat Infratech Developers LLP.

Sir,

I DIVYEJEET MAROTHIYA have undertaken assignment of certifying Estimated Cost for the subject Real Estate Project proposed to be registered under -RERA-Rajasthan, being “GOKUL AURA BLOCK-A” situated on the Khasra No./ Plot No. 749 TO 754, 829 TO 838, 889, 893 ,of village- Sawai Jaisinghpura URF Bas Bilwa, Tehsil- Sanganer and District – Jaipur, PIN 302022 admeasuring 13300.00 sq. mts. Area being developed by Riyasat Infratech Developers LLP.

1. We have estimated the cost of the completion to obtain occupation Certificate/completion certificate, of the civil and allied works, of the Plotted of the Project. Our Estimated cost calculations are based on the drawings/plans made available for the project under reference by the developer.
2. We estimate total Estimated cost of completion of Plotted of the aforesaid project under reference as Rs. 4,28,48,300/- (Total of Total A and B).The estimated total cost of project is with reference to the civil and allied works required to be completed to the purpose of obtaining occupation certificate/completion certificate for the plotted.
3. The Estimated cost incurred till date is calculated at Rs 4,00,00,000/- (Total of Table A and B).The amount of estimated cost is calculated on the base of amount of Total estimated cost.


ER. DIVYEJEET MAROTHIYA

DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

ER. DIVYEJEET MAROTHIYA
Office – Gada bass ward no.27,
Didwana, dist. - Nagaur (raj.)-341303

email - divyajeetmarothiya@gmail.com
+91-9413563738

4. The Balance cost of completion of the civil and allied works of the plotted of the subject project to obtain occupation certificate/Completion certificate form _____ (Planning Authority) is estimated at **Rs. 28,48,300/-** (Total of Table A and Table B).
5. I certify that the cost of the civil and allied works for the aforesaid project as completed on the date of this certificate is as given in **Table A** and **B** below:

TABLE A
Residential scheme : - **GOKUL AURA BLOCK-A**
Land bearing Khasra Number 749 TO 754, 829 TO 838, 889, 893
(to be prepared separately for each building of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated cost of the project as on 11/07/2021 date of registration is	Rs. 4,28,48,300/-
2	Cost incurred as on 14/11/2021 (based on the Estimated cost)	Rs. 4,00,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	93.35 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 28,48,300/-
5	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	Rs. Nil

दिव्यजीत मारोथिया

ER. DIVYEJEET MAROTHIYA

DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

TABLE B
 (To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	Rs.
2	Cost incurred as on(based on the Estimated cost)	Rs.
3	Work done in Percentage (as Percentage of the estimated cost)	Rs.
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.
5	Cost Incurred on Additional / Extra Items a onnot included in the Estimated Cost (Annexure A)	Rs.

Yours Faithfully

दिव्यजीत मारोथिया
DIVYAJEET MAROTHIYA
 B. TECH (CIVIL)

***NOTE:**

1. The Scope of work is to complete entire Real Estate Project as per Drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specification are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)

दिव्यजीत मारोथिया
ER. DIVYEJEET MAROTHIYA

DIVYAJEET MAROTHIYA
 B. TECH (CIVIL)