



NAVIN KUMAR KHANDELWAL AND ASSOCIATES
Chartered Accountants

FORM R-3
[See Regulation 3(4)]
CERTIFICATE BY CHARTERED ACCOUNTANT
Cost calculation of Real Estate Project "ROYAL BHUMIJA"
Developed by Bhumija Realsquare LLP
RERA Registration Number - RAJ/P/2022/2227

Sr. No.	Particulars	Estimated Amount in Rs.	Incurred amount in Rs.
(1)	(2)	(3)	(4)
1	1. (A) Land Cost : (i) Revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc, in case the Promoter is not the owner of the land, (ii) Amount paid to land owner. (iii) Incidental costs related to acquisition of land such as stamp duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land, (iv) Interest on finance for purchase of land (v) litigation costs incurred for land acquisition, (vi) Property and other taxes, fees, premium paid.	 13,30,53,000/- 1,17,09,564/- Nil Nil Nil	 13,30,53,000/- 1,17,09,564/- Nil Nil Nil
	Sub-Total of LAND COST	14,47,62,564/-	14,47,62,564/-





<p>(B)Development Cost/Cost of construction:</p> <p>(a)(i)Total cost incurred by promoter towards the onsite expenditure for physical development of the project. Fees payable to the architects, consultants, project manager/staff including engineers, marketing agents,</p> <p>(ii) Actual Cost of construction incurred as per the books of accounts as verified by the CA.</p> <p>Note: (for adding to the total cost of construction incurred), minimum of (i) of (ii) is to be considered).</p>	16,00,00,000/-	37,55,316/-
Sub-Total of Development Cost	16,00,00,000/-	37,55,316/-
<p>2. Total Estimated Cost of the Real Estate Project [1(A) + 1 (B)] of Estimated Column.</p> <p>3. Total Cost incurred of the Real Estate Project [1(A) + 1 (B)] of Incurred Column.</p> <p>4. Percentage completion of Construction work (as per Project Architect's Certificate).</p> <p>5. Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.</p> <p>6. Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.</p> <p>7. Amount which can be withdrawn from the Separate Account. (to be calculated as below)</p> <p>Total Estimated Cost (item 2 above) x total percentage of cost incurred (as mentioned at item 5 & 6)</p>	<p>Rs. 30,47,62,564/-</p> <p>Rs. 14,85,17,880/-</p> <p>2.35%</p> <p>47.50%</p> <p>1.23%</p> <p>Rs. 14,85,10,797/-</p>	





NAVIN KUMAR KHANDELWAL AND ASSOCIATES
Chartered Accountants

8. Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement.	Rs. Nil
9. Net Amount which can be withdrawn from the Separate Bank Account under this certificate.	Rs. 14,85,10,797/-

This certificate is being issued for the Project "**ROYAL BHUMIJA**" (RERA Registration No. **RAJ/P/2022/2227**) in compliance of the provisions of section 4 (2) (1) (D) of the Act and is based on the records and documents produced before me and explanations provided to me by the management of the Promoter.

Yours Faithfully,

For NAVIN KUMAR KHANDELWAL AND ASSOCIATES
Chartered Accountants
FRN-031801C

Navin Kumar Khandelwal
NAVIN KUMAR KHANDELWAL
Proprietor
M. No.-439452
UDIN: 22439452BCRPQJ8438
Place: Jaipur
Date-01-11-2022

