



PANKAJ KUMAR JAIN

Chartered Accountant

105, Jagdish Enclave, Hawa Sadak, Opp. Ram

Mandir, Jaipur-302006

Tel. No. +91-7000870241

e-mail: capankajjain1006@gmail.com

FORM R-3

[see Regulation 11(3)(i)(c)]

CERTIFICATE BY CHARTERED ACCOUNTANT

This Certificate is issued for cost estimation and cost incurred for the period of 01st January 2024 to 31st March 2024 for the promoter BUILTPER INFRA PRIVATE LIMITED having RERA Registration No. RAJ/P/2023/2663

Sr	Particulars	Estimated Amount	Incurred Amount
(1)	(2)	(3)	(4)
1	(A) Land Cost: (i) revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc, in case the Promoter is not the owner of the land (ii) amount paid to land owner, (iii) incidental costs related to acquisition of land such as stamp duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land, (iv) interest on finance for purchase of land (v) litigation costs incurred for land acquisition, (vi) property and other taxes, fees, premiums paid.	₹ 5,023,512	₹ 4,700,000
	Sub-Total of LAND COST	₹ 5,023,512	₹ 5,029,300
	(B) Development Cost/ Cost of Construction: (a)(i) Estimated Cost of Construction as certified by Engineer.	₹ 1,100,000,000	
		₹ 1,100,000,000	
		₹ 30,390,364	₹ 30,390,364
	(ii) Actual Cost of construction incurred as per the books of accounts as verified by the CA. Note: (for adding to total cost of construction incurred, minimum of (i) or (ii) is to be considered).		₹ 2,560,462
	(iii) On-site expenditure for development of entire project (excluding cost of construction as per (i) or (ii) above), i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		
	(b) Payment of Taxes, cess, fees, charges, Approval cost for construction etc. premiums, interest etc. to any statutory Authority.		₹ 17,260,926
	(c) Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction & Project.		₹ 0
	Sub-Total of Development Cost	₹ 1,100,000,000	₹ 50,211,752

2	Total Estimated Cost of the Real Estate Project [1(A) + 1(B)] of Estimated Column.	₹ 1,105,023,512
3	Total Cost Incurred of the Real Estate Project [1(A) + I (B)] of Incurred Column	₹ 55,241,052
4	Percentage completion of construction work (as per Project Architect's Certificate)	-
5	Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.	0.46%
6	Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.	4.54%
7	Amount which can be withdrawn from the RERA Retention Account.	₹ 55,241,052
8	Less: Amount withdrawn till date of this certificate as per books of accounts and Bank Statement since inception of the project.	₹ 13,911,000.00
9	Net Amount which can be withdrawn from the Separate bank account under this certificate.	₹ 41,330,052

Note:-

Based on the information and document provided to us , we form following observations :-

- 1) This certificate is being issued for the project **SUKHJAN (CLUB APARTMENTS)**, RERA Registration no. **RAJ/P/2023/2663** in compliance for
- 2) That we have received all information and explanation which are necessary for this certificate.
- 3) That the amount withdrawn by promoter from the separate bank is in proportion to the percentage completion of project.
- 4) That the amount withdrawn for construction purpose till the date of certificate are as per books of account and bank statement.

DATE: 13.04.2024
PLACE: JAIPUR

Your Faithfully

**PANKAJ
KUMAR JAIN**

CA Pankaj Kumar Jain
Membership No: 429624
RERA/P/04/2024/843
UDIN: 24429624BKEMVS1079

Digitally signed by PANKAJ KUMAR JAIN
DN: cn=P, postalCode=311002, o=RAJASTHAN,
street=BHELWARA, s=BHELWARA, c=Personal,
serialNumber=32415646324539940577554546b,
c70f9f9a883376a4a66665c6b47d4,
givenName=Pankaj, email=PANKAJ1066WpGMAIL.COM, cn=PANKAJ
KUMAR JAIN,
2.5.4.20=664359a213428296f3a0c1967969688bb214
2a05f6468f18a4775333a8f67,
email=PANKAJ1066WpGMAIL.COM, cn=PANKAJ
KUMAR JAIN,
Date: 2024.04.27 12:49:23 +05'30'

Note:-The promoter shall obtain no lien/ charge certificate from the bank and upload the same on the website of the Authority along with the quarterly progress report of the project.

SUKHJAN (CLUB APARTMENTS) (RAJ/P/2023/2663)		
Annexure -A- Withdrawl calculation 01.01.2024 to 31.03.2024		
S. No.	Particulars	Amount
1	Total Amount which is withdrawn from the Designated RERA Account (as per bank account) (From 01/10/2023 to 31/03/2024)	₹ 14,100,000
2	Less:- Amount which is withdrawn from the Separate Account but should not consider as withdrawl. (Bank Charges, amount refund to allottee against booking)(From 01/10/2023 to 31/03/2024)	₹ 0
3	Less :- Total Fund which was not under statutory obligation but deposited in RERA Account for project.(From 01/10/2023 to 31/03/2024)	₹ 189,000
4	Less:- Amount which is withdrawn in previous QTR (From 01/10/2023 to 31/12/2023)	₹ 6,700,000
5	Amount which is considerd as withdrawn from RERA A/c. (1-2-3-4=5)	₹ 7,211,000
Note:- The amount shown in pt. no 3 is the amount which is excessively		

NO LIEN/CHARGE CERTIFICATE

TO WHOM SO EVER IT MAY CONCERN

The Account Holder Built Per Infra Pvt. Ltd. having Account No. 42205908938 holds no
lien/create charge against the RERA Retention Account till this
date as on 28.3.2024 Balance - 281251-



NO LIEN/CHARGE CERTIFICATE

TO WHOM SO EVER IT MAY CONCERN

The Account Holder Bu. L. P. I. N. F. R. A. P. U. T. L. H. having Account No. 42205915210 holds no lien/create charge against the RERA Retention Account till this date 31.03.2024 Balance = 565243.85

on 31.3.24



NO LIEN/CHARGE CERTIFICATE

TO WHOM SO EVER IT MAY CONCERN

The Account Holder Built PER Infra Pvt Ltd. having Account No. 42081875034 holds no
lien/create charge against the RERA Retention Account till this
date on 28.3.2024 Balance 114290/-

