



ECOVISTA GANTT CHART/MILESTONE CHART AND PROJECT SCHEDULE		
Sr. No.	Construction Stage	Date
1	Start of Excavation	15-12-2025
2	Casting of Raft	13-07-2026
3	Casting of Basement-2 Roof	11-09-2026
4	Casting of Basement-1 Roof	10-11-2026
5	Casting of Ground Roof	09-01-2027
6	Casting of 1st Floor Roof	10-03-2027
7	Casting of 2nd Floor Roof	09-04-2027
8	Casting of 3rd Floor Roof	09-05-2027
9	Casting of 4th Floor Roof	08-06-2027
10	Casting of 5th Floor Roof	08-07-2027
11	Casting of 6th Floor Roof	07-08-2027
12	Casting of 7th Floor Roof	06-09-2027
13	Casting of 8th Floor Roof	06-10-2027
14	Casting of 9th Floor Roof	05-11-2027
15	Casting of 10th Floor Roof	05-12-2027
16	Casting of 11th Floor Roof	04-01-2028
17	Casting of 12th Floor Roof	03-02-2028
18	Casting of 14th Floor Roof	04-03-2028
19	Casting of 15th Floor Roof	03-04-2028
20	Casting of 16th Floor Roof	03-05-2028
21	Casting of 17th Floor Roof	02-06-2028
22	Casting of 18th Floor Roof	02-07-2028
23	Casting of 19th Floor Roof	01-08-2028
24	Casting of 20th Floor Roof	31-08-2028
25	Casting of 21st Floor Roof	30-09-2028
26	Casting of 22nd Floor Roof	30-10-2028
27	Completion of POP work	28-01-2029
28	Completion of Flooring work	28-04-2029
29	Completion of Internal Paint	27-07-2029
30	Completion of External Paint	28-04-2029
31	Completion of Finishing Work	25-10-2029
32	Handover	14-12-2029

For Mahima Real Estate Pvt. Ltd.

Anayen Barday.
Authorised Signatory

Mahima Real Estate Pvt. Ltd.

Regd. Office : 4th Floor, Crystal Palm, 22 Godam, Sahkar Marg, Jaipur-302001
CIN: U70101RJ1996PTC011675 | GST No. 08AACCM4491N1ZY | PAN: AACCM4491N

+91 0141 4050607 | info@mahimagroup.com | www.mahimagroup.com