

Work Completion Schedule of The Project

"RESIDENTIAL HOUSES AT NAINWA, POCKET-A"

S No.	Particulars	Expected date of Completion
1.	Stabs of Super Structure	01-06-2026
2.	Internal walls, Internal Plaster, Floorings with in Flats/Premises, Doors and Windows to each of the Flat/Premises	01-09-2026
3.	Sanitary Fittings with in the Flat/Premises, Electrical Fittings with in the Flat/Premises	10-07-2026
4.	Staircases, Lifts wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	10-08-2026
5.	The External Plumbing and External Plaster, Elevation, Completion of terraces with waterproofing of the Building/Wing	10-10-2026
6.	Installation of lifts, Water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, electro, Mechanical equipment, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	10-11-2026
7.	Internal Roads & Footpaths	01-05-2027
8.	Water Supply	01-05-2027
9.	Sewerage (chamber, fines, Septic Tank STP)	01-04-2027
10.	Storm Water Drains	01-04-2027
11.	Landscaping & Tree Planting	01-06-2027
12.	Street Lighting	01-05-2027
13.	Treatment and disposal of sewage and sullage water	01-06-2027
14.	Handover of possession of units	16.06.2027

For Rajasthan Housing Board

Resident Engineer

Resident Engineer
R. H. B. Div. KOTA