

MAHENDRA SINGHAL

54/213, MANSAROVAR, JAIPUR 302020, E-MAIL singhal.mahendra@gmail.com

PH.0141-2744264, PAN: ADHPK9646G

Chartered Engineer Membership No. AM088489-0

Ref no. 19/Certificate/2024-25

FORM R- 2

[See Regulation 3(4)]

CERTIFICATE BY ENGINEER

Date - 31/03/2024

To,

HIGH FLY BUILDESTATE LLP
C-439, Jagdamba Nagar, Behind
Heerapura Power House
Ajmer Road, Vaishali Nagar-302021

Subject: Certificate of Cost Incurred for Development of **Govind Harivan** for development work of plots **(RERA Registration Number RAJ/P/2024/2902)** situated on Khasra No. 765/272,273,280,391,392,392/720,393,394,768/396, Village- Lakhana, Jaipur - 302029 (Rajasthan), demarcated by its boundaries at district Jaipur (Raj) admeasuring 19625.00 sq. mtr. area being developed by Tarang.

Sir,

I Mahendra Singh, have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under RERA- Rajasthan, being **Govind Harivan** plot development of High Fly Buildestates LLP the situated on Khasra No. 765/272,273,280,391,392,392/720,393,394,768/396, Village- Lakhana, Jaipur - 302029 (Rajasthan), Admeasuring 19625.00 Sq. Mtrs. area being developed by Govind Harivan.

1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil and Allied works, of the villa Building of the project. Our estimated cost Calculations are based on the drawings/ plans made available for the project under reference by developer.
2. We estimate Total Estimated Cost of completion of the plot development of the aforesaid project under reference as **Rs 15,00,00,000/- (Rs. Fifteen Crore Only)** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s).



3. The Estimated Cost Incurred till 31st March, 2024 is calculated at **Rs. 1,18,86,029.00/- (Rs. One Crore Eighteen Lakh Eighty-Six Thousand Twenty-Nine Only)** (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil and Allied works of the plots of the subject project to obtain Occupation Certificate/ Completion Certificate from (Planning Authority) is estimated at **Rs. 13,81,13,971/- (Rs. Thirteen Crore Eighty-One Lakh Thirteen Thousand Nine Hundred Seventy One Only)** (Total of Table A and B).
5. I certify that the Cost of the Civil and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A

(to be prepared separately for each Building of the Real Estate Project) - Not Applicable

Sr. No	Particulars	Amount
(1)	(2)	(3)
1	Total Estimated cost of the building as on -----, date of Registration is -----	
2	Cost incurred as on 31/03/2024 (based on the Estimated cost)	
3	Work done in Percentage (as Percentage of the estimated Cost)	
4	Balance Cost to be Incurred (Based on Estimated Cost)	
5	Cost Incurred on Additional / Extra Items as on -----, not Included in the Estimated Cost (Annexure A)	

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amount
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 01/01/2024 (Date of Registration.)	Rs. 15,00,00,000/-
2	Cost incurred as on 31/03/2024 (based on the Estimated cost)	Rs. 1,18,86,029.00/-
3	Work done in Percentage (as Percentage of the estimated Cost)	7.92%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 13,81,13,971/-
5	Cost Incurred on Additional / Extra Items as on -----, not Included in the Estimated Cost (Annexure A)	Rs. NIL

Yours Faithfully



Er. Mahendra Singhal
54/213, Mansarovar, Jaipur

Date - 31/03/2024

* Note:

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/ Completion Certificate.
2. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/ Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)

NIL

Date - 31/03/2024

Place - Jaipur

