

FORM R-2

[See Regulation 3(4)]

CERTIFICATE BY ENGINEER

(To be uploaded by the Promoter on his webpage on the RERA website before withdrawal of money from separate account- Project wise)

To,
Mr. **RAJASTHAN HOUSING BOARD,**
Plot / Khasra No, "Awasthawan", Jan Path, Jyoti Nagar,
Jaipur-302005 Rajasthan India

Subject: Certificate for cost incurred for development of [**"Shopping Centre (Block-A & B) in Housing Scheme, Hanumangarh Near DTO Office"**] for construction of **"Shopping Centre (Block-A & B) in Housing Scheme, Hanumangarh Near DTO Office"** PLOT(s) of the NA Phase (RERA Registration Number **RAJ/P/2023/2457**) situated on the **Khasra No./ Plot No. 132/243 & 133/243**, demarcated by its boundaries (latitude and longitude of the end points) ____ - ____ to the north ____ - ____ to the south ____ - ____ to the east ____ - ____ to the west of village- **Chak 2NWN**, Tehsil- **Hanumangarh**, District- **Hanumangarh**, PIN- **335512**, admeasuring **17591.70** sq. mts. area being developed by **RAJASTHAN HOUSING BOARD.**

Sir,
I/We _____ have undertaken assignment of certifying Estimated Cost for the subject Real Estate Project proposed to be registered under RERA-Rajasthan, being **"Shopping Centre (Block-A & B) in Housing Scheme, Hanumangarh Near DTO Office"** PLOT(s) of the NA Phase situated on the **Khasra No. / Plot No. 132/243 & 133/243**, Village- **Chak 2NWN**, Tehsil- **Hanumangarh**, District- **Hanumangarh**, PIN- **335512**, admeasuring **17591.70** sq. mts. area being developed by **RAJASTHAN HOUSING BOARD.**

1. We have estimated the cost of the completion to obtain occupation Certificate/completion certificate, of the civil and allied works, of the PLOT(s) of the Project. Our Estimated cost calculations are based on the drawings/plans made available for the project under reference by the developer.



2. We estimate total Estimated cost of completion of PLOT(s) of the aforesaid project under reference as **Rs. 65,00,000** /- (Total of Total A and B).The estimated total cost of project is with reference to the civil and allied works required to be completed to the purpose of obtaining occupation certificate/completion certificate for the PLOT(s).
3. The Estimated cost incurred till date is calculated at **Rs. 0/-** (Total of Table A and B).The amount of estimated cost is calculated on the base of amount of Total estimated cost.
4. The Balance cost of completion of the civil and allied works of the PLOT(s) of the subject project to obtain occupation certificate/Completion certificate from Competent Authority is estimated at **Rs. 65,00,000** /- (Total of Table A and Table B).
5. I certify that the cost of the civil and allied works for the aforesaid project as completed on the date of this certificate is as given in **Table A** and **B** below :

TABLE A
PLOT :- Shopping Centre (Block-A & B) in Housing Scheme,
Hanumangarh Near DTO Office
 (to be prepared separately for each PLOT of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1.	Total Estimated Cost of the PLOT as on 28-03-2023 date of Registration is	N/A
2	Cost incurred as on 23.04.2025 (based on the Estimated Cost)	N/A
3	Work done in Percentage (as percentage of the Estimated cost)	N/A
4	Balance cost to be incurred (Based on Estimated Cost)	N/A
5	Cost incurred on Additional/Extra Item as on 23.04.2025 not included in the Estimated Cost (Annexure A)	N/A

**TABLE B: - Shopping Centre (Block-A & B) in Housing Scheme,
Hanumangarh Near DTO Office**
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development works including amenities and Facilities in the layout as on 28-03-2023 date of Registration is	Rs 65,00,000 /-
2	Cost incurred as on 23.04.2025 (based on the Estimated Cost)	Rs. 4000000/-
3	Work done in Percentage (as percentage of the estimated cost)	60%
4	Balance cost to be incurred (Based on estimated Cost)	65,00,000 /-
5	Cost incurred on Additional/Extra Item as on 23.04.2025 not included in the Estimated Cost (Annexure A)	Rs. 0.00/-

Yours Faithfully



Signature of Engineer
RHB DIV HMH

***NOTE:**

1. The Scope of work is to complete entire Real Estate Project as per Drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specification are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)