Form R-2 [See Regulation 3(4)] CERTIFICATE BY ENGINEER

To,

The Rajasthan Housing Board

Subject: Subject: Certificate of percentage of completion of construction work of Const. of MIG B-07, MIG A -09 LIG-18, EWES 49 houses at SHAHPURA, BHILWARA, (RERA Registration Number RAJ/P/2023/2413) situated on Khasra No./ Plot No. 8196 part of Village SHAHPURA, RHB Scheme, SHAHPURA, DISTT.-BHILWARA- 311404 (Rajasthan) admeasuring 15128.00 Sqm. being developed by Rajasthan Housing Board.

Sir,

- I, **KALU RAM MANDRAWLIYA** undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project registered under RERA-Rajasthan being Const of EWS MIG B-07, MIG A -09 LIG-18, EWES 49 houses at SHAHPURA, BHILWARA, (RERA Registration Number RAJ/P/2023/2413) situated on Khasra No./ Plot No. 8196 part Village Village- Patel SHAHPURA RHB Scheme, SHAHPURA, DISTT.-BHILWARA- 311404 (Rajasthan) being developed by Rajasthan Housing Board.
 - 1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available for the project under reference by developer.
- 2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 88705000/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s).
- 3. The Estimated Cost incurred till date is calculated at Rs. Nil The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.
- 4. The Balance cost of Completion of the Civil and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/ Completion Certificate is estimated at Rs. 88705000/-
- 5. I certify that the Cost of the Civil and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

आवासीय अभियन्ता राजस्थान आवासन मण्डल भीलवाडा

TABLE A

Building bearing Number A

Sr.	Particulars	Amounts
No		
(1)	(2)	(3)
1	Total Estimated cost of the building as on 28.02.2023 date of Registration is	62854550/-
2	Cost incurred as on 30.09.2023 (based on the Estimated cost)	0
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	62854550/-
5	Cost Incurred on Additional /Extra Items as on 30.09.2023 not included in the Estimated Cost (Annexure A)	0

TABLE B

Sr. No	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 07.08.2020 date of Registration is	25850450/-
2	Cost incurred as on 30.09.2023 (based on the Estimated cost).	0/-
3	Work done in Percentage (as Percentage of the estimated cost).	0%
4	Balance Cost to be Incurred (Based on Estimated Cost).	25850450/-
5	Cost incurred on Additional/Extra Items as on 30.09.2023 not included in the Estimated Cost (Annexure A).	0/-

Total Expenditure of Table A & Table B is Rs 0 % of Total Expenditure is 0

Date:30.09.2023 Bhilwara Resident Enginees त्वासन मण्ड Division Bailwara

* Note:

- 1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
- 2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
- As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
- 4. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)

आवासीय अभियन्ता शाजस्थान आवासन मण्डल