

## FORM R-2

[See Regulation 3(4)]

### CERTIFICATE BY ENGINEER

(To be uploaded by the Promoter on his webpage on the RERA website before withdrawal of money from separate account- Project wise)

To,  
The Designated Partner  
Govind Kripa Infra Projects LLP,


Subject : Certificate for cost incurred for development of **Govind Bagh Platinum** for construction of Township project (RERA Registration Number : **RAJ/P/2022/2090**) situated on the **Kh No. 2297/719, 2299/720, 1043 Village Bilwa, Sanganer, Jaipur** demarcated by its boundaries (latitude and longitude of the end points) \_\_\_\_\_ to the north \_\_\_\_\_ to the south \_\_\_\_\_ to the east \_\_\_\_\_ to the west of village **Bilwa** Tehsil **Sanganer** District **Jaipur** admeasuring **18290** sq. mts. area being developed by **Govind Kripa Infra Projects LLP**.

Sir,

I/We **Jaipur Technical Consultants through authorized signatory Manoj Kumar** have undertaken assignment of certifying Estimated Cost for the subject Real Estate Project proposed to be registered under RERA-Rajasthan, **Govind Bagh Platinum**, Township Project situated on the **Kh No. 2297/719, 2299/720, 1043 Village Bilwa, Tehsil Sanganer, District Jaipur** admeasuring **18290** sq. mts. area being developed by **Govind Kripa Infra Projects LLP**.

We have estimated the cost of the completion to obtain occupation Certificate/completion certificate, of the civil and allied works, of the Plot(s) of the Project. Our Estimated cost calculations are based on the drawings/plans made available for the project under reference by the developer.

We estimate total Estimated cost of completion of Plot(s) of the aforesaid project under reference as Rs. **11,05,94,585/-** (Total of Total A and B). The estimated total cost of project is with reference to the civil and allied works required to be completed to the purpose of obtaining occupation certificate/completion certificate for the Plot(s).



The Estimated cost incurred till date is calculated at Rs. **4,76,04,667/-** (Total of Table A and B). The amount of estimated cost is calculated on the base of amount of Total estimated cost.

1. The Balance cost of completion of the civil and allied works of the Plot(s) of the subject project to obtain occupation certificate/Completion certificate form Competent Authority is estimated at Rs. **6,29,89,918/-** (Total of Table A and Table B).
2. I certify that the cost of the civil and allied works for the aforesaid project as completed on the date of this certificate is as given in **Table A** and **B** below :

**TABLE A**

Plot bearing Number .....or called **Govind Bagh Platinum**  
(to be prepared separately for each Plot of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1.	Total Estimated Cost of the Plot as on <b>03-08-2022</b> date of Registration is	NA.
2	Cost incurred as on <b>30-09-2022</b> (based on the Estimated Cost)	NA.
3	Work done in Percentage (as percentage of the Estimated cost)	NA.
4	Balance cost to be incurred (Based on Estimated Cost)	NA.
5	Cost incurred on Additional/Extra Item as on.....not included in the Estimated Cost (Annexure A)	NA.




**TABLE B**

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development works including amenities and Facilities in the layout as on <b>03-08-2022</b> date of Registration is	Rs. 3,80,65,275/-
2	Cost incurred as on <b>30-09-2022</b> (based on the Estimated Cost)	Rs. 59,41,482/-
3	Work done in Percentage (as percentage of the estimated cost)	15.61 %
4	Balance cost to be incurred (Based on estimated Cost)	Rs. 2,89,27,940/-
5	Cost incurred on Additional/Extra Item as on <b>NA</b> not included in the Estimated Cost (Annexure A)	Rs. 0.00

Yours Faithfully



Signature of Engineer  
**Manoj Kumar**  
(157 Subhash Colony,  
Sastri Nagar, Jaipur)

**\*NOTE :**

1. The Scope of work is to complete entire Real Estate Project as per Drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specification are indicative and not exhaustive.

**Annexure A**

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3) : NA