

FORM R-2

[See Regulation 3(4)]

CERTIFICATE BY ENGINEER

(To be uploaded by the Promoter on his webpage on the RERA website before withdrawal of money from separate account- Project wise)

To,

The **M/S PLATINUM REALTY BUILDERS.**

Plot / Khasra No.G-1/269, Industrial Area, Sitapura, Tehsil – Jaipur, District – Jaipur, (Rajasthan) – 302022.

Subject: Certificate for cost incurred for development of [PLATINUM GREENS] for construction of **PLATINUM GREENS** building(s) of the **NA** Phase (RERA Registration Number **RAJ/P/2021/1631**) situated on the **Plot No. / Khasra No. 338, 339, 342, 343** demarcated by its boundaries (latitude and longitude of the end points) _____ to the north _____ to the south _____ to the east _____ to the west of village- **JAITPURA URF HAJYAWALA**, Tehsil-**Sanganer**, District-**Jaipur**, State- **Rajasthan**, PIN- **301018**, admeasuring **4794.44** sq. mts. area being developed by **M/S PLATINUM REALTY BUILDERS.**

Sir,

I/We SANJAY SHARMA have undertaken assignment of certifying Estimated Cost for the subject Real Estate Project proposed to be registered under RERA-Rajasthan, being **PLATINUM GREENS** Building(s) of the **NA** Phase situated on the **Plot No. / Khasra No. 338, 339, 342, 343** of village- **JAITPURA URF HAJYAWALA**, Tehsil-**Sanganer**, District-**Jaipur**, State- **Rajasthan**, PIN- **301018**, admeasuring **4794.44** sq. mts. area being developed by **M/S PLATINUM REALTY BUILDERS.**

1. We have estimated the cost of the completion to obtain occupation Certificate/completion certificate, of the civil and allied works, of the building(s) of the Project. Our Estimated cost calculations are based on the drawings/plans made available for the project under reference by the developer.

DATE - 08/01/2025

SANJAY SHARMA
A-99, Shyam Nagar
Jaipur - 302019

2. We estimate total Estimated cost of completion of building(s) of the aforesaid project under reference as **Rs.38,00,00,000/-**(Total of Total A and B).The estimated total cost of project is with reference to the civil and allied works required to be completed to the purpose of obtaining occupation certificate/completion certificate for the building(s).
3. The Estimated cost incurred till date is calculated at **Rs. 36,04,60,466/-**(Total of Table A and B).The amount of estimated cost is calculated on the base of amount of Total estimated cost.
4. The Balance cost of completion of the civil and allied works of the building(s) of the subject project to obtain occupation certificate/Completion certificate form(Competent Authority) is estimated at **Rs. 1,95,39,534/-**(Total of Table A and Table B).
5. I certify that the cost of the civil and allied works for the aforesaid project as completed on the date of this certificate is as given in **Table A** and **B** below :

TABLE A
BUILDING: -PLATINUM GREENS
(to be prepared separately for each building of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1.	Total Estimated Cost of the Building as on 26/08/2021 date of Registration is	Rs. 35,80,00,000/-
2	Cost incurred as on 31.12.2024 (based on the Estimated Cost)	Rs. 35,20,05,212/-
3	Work done in Percentage (as percentage of the Estimated cost)	98.32%
4	Balance cost to be incurred (Based on Estimated Cost)	Rs. 59,94,788/-
5	Cost incurred on Additional/Extra Item as on 31.12.2024 not included in the Estimated Cost (Annexure A)	Rs.0/-

DATE-08/01/2025

SANJAY SHARMA
A-99, Shyam Nagar
Jaipur - 302019

TABLE B

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development works including amenities and Facilities in the layout as on 26/08/2021 date of Registration is	Rs. 2,20,00,000/-
2	Cost incurred as on 31.12.2024 (based on the Estimated Cost)	Rs. 84,55,254/-
3	Work done in Percentage (as percentage of the estimated cost)	38.43%
4	Balance cost to be incurred (Based on estimated Cost)	Rs. 1,35,44,746/-
5	Cost incurred on Additional/Extra Item as on 31.12.2024 not included in the Estimated Cost (Annexure A)	Rs. 0/-


SANJAY SHARMA
A-99, Shyam Nagar
Jaipur - 302019
Signature of Engineer

Yours Faithfully

(Address.)

***NOTE:**

1. The Scope of work is to complete entire Real Estate Project as per Drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specification are indicative and not exhaustive.

DATE- 08/01/2025

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)

DATE-08/01/2025

SANJAY
A-998
Jair