

FORM R-2
[See Regulation 3(4)]
CERTIFICATE BY ENGINEER

To,
The **KRISHNAA BALRAM RESIDENCY PRIVATE LIMITED,**
Plot / Khasra No. 165, RATHORE NAGAR, AMRAPALI MARG
VAISHALINAGAR, Jaipur-302021 Rajasthan).

Subject: Certificate for cost incurred for development of [RAMAA ENCLAVE-1st] for construction of RAMAA ENCLAVE-1st Building(s) of the NA Phase (RERA Registration Number (RAJ/P/2020/1404) situated on the Khasra No./ Plot No. 26, 131/26, demarcated by its boundaries (latitude and longitude of the end points) _____ to the north _____ to the south _____ to the east _____ to the west of village- SHRI RAMPURA BAS BHANKROTA , Tehsil- Jaipur, District- Jaipur, PIN- 302026, admeasuring 9583.06 sq. mts. area being developed by **KRISHNAA BALRAM RESIDENCY PRIVATE LIMITED.**

Sir,

I **DIVYEJEET MAROTHIYA** have undertaken assignment of certifying Estimated Cost for the subject Real Estate Project proposed to be registered under -RERA-Rajasthan, being RAMAA ENCLAVE-1st Building(s) of the NA Phase situated on the Khasra No./ Plot No. 26, 131/26, of village- SHRI RAMPURA BAS BHANKROTA , Tehsil- Jaipur, District- Jaipur, PIN- 302026, admeasuring 9583.06 sq. mts. area being developed by **KRISHNAA BALRAM RESIDENCY PRIVATE LIMITED.**

1. We have estimated the cost of the completion to obtain occupation Certificate/completion certificate, of the civil and allied works, of the Plotted of the Project. Our Estimated cost calculations are based on the drawings/plans made available for the project under reference by the developer.
2. We estimate total Estimated cost of completion of Plotted of the aforesaid project under reference as **Rs. 2,40,00,000/-** (Total of Total A and B). The estimated total cost of project is with reference to the civil and allied works required to be completed to the purpose of obtaining occupation certificate/completion certificate for the plotted.
3. The Estimated cost incurred till date is calculated at **Rs 50,00,000 /-** (Total of Table A and B). The amount of estimated cost is calculated on the base of amount of Total estimated cost.

DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

ER. DIVYEJEET MAROTHIYA

4. The Balance cost of completion of the civil and allied works of the plotted of the subject project to obtain occupation certificate/Completion certificate form _____ (Planning Authority) is estimated at **Rs. 1,90,00,000 /-** (Total of Table A and Table B).
5. I certify that the cost of the civil and allied works for the aforesaid project as completed on the date of this certificate is as given in **Table A** and **B** below:

TABLE A

Building:- KRISHNAA BALRAM RESIDENCY PRIVATE LIMITED
(to be prepared separately for each building of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1.	Total Estimated Cost of the Plot as on 04/12/2020 date of Registration is	N/A
2	Cost incurred as on 31/03/2021 (based on the Estimated Cost)	N/A
3	Work done in Percentage (as percentage of the Estimated cost)	N/A
4	Balance cost to be incurred (Based on Estimated Cost)	N/A
5	Cost incurred on Additional/Extra Item as on..... not included in the Estimated Cost (Annexure A)	N/A

DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

ER. DIVYEJEET MAROTHIYA

TABLE B

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development works including amenities and Facilities in the layout as on 04/12/2020 date of Registration is	Rs. 2,40,00,000/-
2	Cost incurred as on 31/03/2021 (based on the Estimated Cost)	Rs. 50,00,000
3	Work done in Percentage (as percentage of the estimated cost)	20.83 %
4	Balance cost to be incurred (Based on estimated Cost)	Rs. 1,90,00,000/-
5	Cost incurred on Additional/Extra Item as on..... not included in the Estimated Cost (Annexure A)	Rs.0/-

Yours Faithfully

दिव्यजीत मारोठिया
DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

***NOTE:**

1. The Scope of work is to complete entire Real Estate Project as per Drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specification are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost) (1) (2) (3)

DIVYAJEET MAROTHIYA
B. TECH (CIVIL)

दिव्यजीत मारोठिया
ER. DIVYEJEET MAROTHIYA