



KUMAR KISHAN & ASSOCIATES

[CHARTERED ACCOUNTANTS]

104, GREEN VIHAR VISTAR, CHARAN NADI, MURLIPURA, JAIPUR-302039 (Raj)

+91-9782099782

kishankmwt55@gmail.com

FORM R-3

[See Regulation 3(4)]

CERTIFICATE BY CHARTERED ACCOUNTANT

(to be uploaded by the Promoter on his webpage on the RERA website before withdrawal of money from separate account)

Cost calculation of Real Estate Project "SHREE KRISHNAM RESIDENCY"

RERA Registration Number - RAJ/P/2022/1920

Sr. No.	Particulars	Estimated Amount in Rs.	Incurred amount in Rs.
(1)	(2)	(3)	(4)
1	1. (A) Land Cost :		
	(i) Revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc, in case the Promoter is not the owner of the land,		
	(ii) amount paid to land owner.	6,00,84,822/-	6,00,84,822/-
	(iii) Incidental costs related to acquisition of land such as stamp duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land,	52,88,366/-	52,88,366/-
	(iv) Interest on finance for purchase of land	Nil	Nil
	(v) litigation costs incurred for land acquisition,	Nil	Nil
	(vi) Property and other taxes, fees, premium paid.	Nil	Nil
	Sub-Total of LAND COST	6,53,73,188/-	6,53,73,188/-
	(B) Development Cost/ Cost of construction:		



	<p>(a)(i) Total cost incurred by promoter towards the on site expenditure for physical development of the project.</p> <p>(ii) Fees payable to the architects, consultants, project manager/staff including engineers, marketing agents,</p> <p>Actual Cost of construction incurred as per the books of accounts/ information provided by management as verified by the CA.</p> <p>Note:(for adding to the total cost of construction incurred), minimum of (i) of (ii) is to be considered).</p>	4,00,00,000	84,61,915/-
	<p>(iii) On-site expenditure for development of entire project (excluding cost of construction as per (i) or (ii) above). i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.</p> <p>b. Payment of Taxes, cess, fees, Charges, Approval cost for construction etc. premiums, interest etc. to any statutory Authority.</p> <p>c. Principal Sum and interest payable to financial institutions, scheduled banks, non-banking financial institution(NFBC)or money lenders on construction funding or money borrowed for construction & Project.</p>		
	Sub-Total of Development Cost	4,00,00,000	84,61,915/-
	2. Total Estimated Cost of the Real Estate Project [1(A) + 1 (B)] of Estimated Column.	Rs. 10,53,73,188/-	



3. Total Cost incurred of the Real Estate Project [1(A) + 1 (B)] of Incurred Column.	Rs. 7,38,35,103/-
4. Percentage completion of Construction work (as per information provided by management).	80.00%
5. Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.	62.04%
6. Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.	8.03%
7. Amount which can be withdrawn from the Separate Account. (to be calculated as below) Total Estimated Cost (item 2 above) x total percentage of cost incurred (as mentioned at item 5 & 6)	Rs. 7,38,35,103/-
8. Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement.	Rs. 6,33,68,757/-
9. Net Amount which can be withdrawn from the Separate Bank Account under this certificate.	Rs.1,04,66,346/-

This certificate is being issued for the Project "**KASLI ENCLAVE BLOCK-A**"(RERA Registration No.RAJ/P/2022/1920) in compliance of the provisions of section 4 (2) (1) (D) of the Act and is based on the records and documents produced before me and explanations provided to me by the management of the Promoter.

Yours Faithfully,

For Kumar Kishan & Associates
Chartered Accountants



Kishan Kumar Kirodiwal

Proprietor

M. No. - 438246

FRN - 024360C

UDIN: 22438246AMNLJN1285

Place - Jaipur

Date -01/07/2022