

FORM R-3

[see Regulation3(4)]

CERTIFICATE BY CHARTERED ACCOUNTANT

Cost calculation of Real Estate Project Geeta Phase-II

RERA Registration Number RAJ/P/2021/1433

Certification for Eligibility of Withdrawal Under RERA, 2016 as on 30-06-2021

Sr. No. (1)	Particulars (2)	Estimated Amount in ₹ (3)	Incurred amount in ₹ (4)
1	1. (A) Land Cost :		
	(i) Revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc, in case the Promoter is not the owner of the land.	-	-
	(ii) Amount paid to land owner.	17,012,425.00	15,164,124.00
	(iii) Incidental costs related to acquisition of land such as stamp duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land.	-	-
	(iv) Interest on finance for purchase of land.	-	-
	(v) litigation costs incurred for land acquisition.	-	-
	(vi) Property and other taxes, fees, premiums paid.	-	-
	Sub-Total of LAND COST	17,012,425.00	15,164,124.00
	(B) Development Cost/ Cost of Construction:		
	(a) (i) Total cost incurred by promoter towards the on site expenditure for physical development of the project,	262,458,000.00	25,963,647.93
	(ii) Fees payable to the architects, consultants, project manager/staff including engineers, marketing agents. Actual Cost of construction incurred as per the books of accounts as verified by the CA.		
	Note: (for adding to total cost of construction incurred, minimum of (i) or (ii) is to be considered).		
	(iii) On-site expenditure for development of entire project (excluding cost of construction as per (i) or (ii) above), i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		10,090,512.53
	b. Payment of Taxes, cess, fees, charges, Approval cost for construction etc. premiums, interest etc. to any statutory Authority.		2,352,064.87
	c. Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction & Project.		2,437,683.03
	Sub-Total of Development Cost	262,458,000.00	40,843,908.36



GST NO.-08AAOFR4354A1ZB

UAM No.- RJ17D0141788

2. Total Estimated Cost of the Real Estate Project [1(A) + 1(B)] of Estimated Column.	279,470,425.00
3. Total Cost Incurred of the Real Estate Project [1(A) + 1(B)] of Incurred Column.	56,008,032.36
4. Percentage completion of construction work (as per Project Architect's Certificate)	
5. Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.	5.43%
6. Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.	14.61%
7. Amount which can be withdrawn from the Separate Account. (to be calculated as below)	
Total Estimated Cost (item 2 above) x total percentage of cost incurred (as mentioned at item 5 & 6)	56,008,032.36
8. Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement Or 70 % OF THE AMOUNT RECEIVED FROM ALLOTES whichever is less	23,413,259.10
9. Net Amount which can be withdrawn from the Separate Bank Account under this certificate.	32,594,773.26

This certificate is being issued for the Project Geeta Phase-II (RERA Registration No. RAJ/P/2021/1433) in compliance of the provisions of section 4 (2) (I) (D) of the Act and is based on the records and documents produced before me and explanations provided to me by the management of the Promoter.

The reliance has been placed on the certificate issued by _____ (Architect) and _____ (Engineer) of the project and declaration given by Management.

Yours Faithfully,

For Ramanand Goyal & Co.

Chartered Accountants



CA Punit Gupta

Membership Number : 412427

FRN: 002384C

UDIN: 21412427AAAAALH1664

Place: Jaipur

Date: 30-07-2021