FORMR-3

[see Regulation3(4)] CERTIFICATE BY CHARTERED ACCOUNTANT

Cost calculation of Real Estate Project as on 30.09.2022: Govind Bagh Prime

RERA Registration Number: RAJ/P/2022/2056 **Particulars** Estimated Incurred amount Sr. No. Amount # (2)(3)(4)₹ 4,60,00,000 1 ₹ 1,75,23,825 (A) Land Cost: (i) revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc. in case the Promoter is not the owner of the land (ii) amount paid to land owner, (iii) incidental costs related to acquisition of land such as duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land, (iv) interest on finance for purchase of land (v) litigation costs incurred for land acquisition, (vi) property and other taxes, fees, premiums paid. NA NA ₹ 4,60,00,000 ₹ 1,75,23,825 Sub-Total of LAND COST ₹ 2,41,42,000 (B) Development Cost/ Cost of Construction: ₹ 1,21,03,600 (a)(i) Total cost incurred by promoter towards the on site expenditure for physical development of the project, (ii) Fees payable to the architects, consultants, project manager/staff including engineers, marketing agents (iii) On-site expenditure for development of entire project (excluding cost of construction as per (i) or (ii) above), i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered. (b) Payment of Taxes, cess, fees, charges, Approval cost for construction etc. premiums, interest etc. to any statutory Authority. (c) Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction & Project. ₹ 1,21,03,600 Sub-Total of Development Cost ₹ 2,41,42,000

2	Total Estimated Cost of the Real Estate Project [1(A) + 1(B)] of Estimated Column.	₹ 7,01,42,000.00
3	Total Cost Incurred of the Real Estate Project [1(A) + I (B)] of Incurred Column	₹ 2,96,27,425.00
4	Percentage completion of construction work (as per Project Architect's Certificate)	50.14%
5	Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.	24.98%
6	Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.	17.26%
7	Amount which can be withdrawn from the Separate Account.	₹ 2,96,27,425.00
8	Less: Amount withdrawn till date 30.09.2022 of this certificate as per books of accounts and Bank Statements	₹ 2,85,49,894.84
9	Net Amount which can be withdrawn from the Separate bank account under this certificate.	₹ 10,77,530.16

This certificate is being issued for the project **Govind Bagh Prime** RERA Registration no. **RAJ/P/2022/2056** in compliance of the provision of section 4(2)(1)(D) of the Act and is based on the records and documents provide before me and explanation provided to me by the management of the Promoter.

handel

JAIPUR

DATE: 22/10/2022 PLACE: JAIPUR Your Faithfully For Govind B Khandelwal & Co Chartered Accountants

CA Govind Bihari Khandelwal

Proprietor

UDIN: 22408927BASRXK9135



The Institute of Chartered Accountants of

(Set up by an Act of Parliament)

Unique Document Identification Number(UDIN) for Practicing Chartered Accountants

🚉+ Generate UDIN 🎎+ Bulk UDIN for Certificates 🛍 List UDIN Q Search 🤌 Change Password

@ Revoke/Cancel UDIN

Ø FAQs € Logout

You have logged in as: CA GOVIND BIHARI KHANDELWAL

Last login: 22/10/2022 | 17:50:32

UDIN GENERATED

Your document has been submitted successfully. Unique Document Identification Number (UDIN) for this document is 22408927BASRXK9135

GENERATE ANOTHER UDIN

EXIT/LOGOUT

DISCLAIMER

This UDIN System has been developed by ICAI to facilitate its members for verification and certification of the documents and for securing documents and authenticity thereof by Regulators.

However, ICAI assumes no responsibility of verification and certification of document(s) carried out by the Members and the concerned member(s) shall alone be responsible therefore.

Copyright 2022 All rights reserved to the ICAI

Government of all 22