

**PANKAJ KUMAR JAIN**

Chartered Accountant

105, Jagdish Enclave, Hawa Sadak, Opp. Ram Mandir, Jaipur-302006

Tel. No. +91-7000870241

e-mail: capankajain1006@gmail.com

FORM R-3

[see Regulation 11(3)(i)(c)]

CERTIFICATE BY CHARTERED ACCOUNTANT

Cost calculation of Real Estate Project **Govind Shreevan**RERA Registration Number **RAJ/P/2024/3390**

Sr No.	Particulars	Application No. : RAJ- RERA-APP-SPM- 2025-2032 (25-06- 2025) Estimated Amount	Application No. : RAJ- RERA-APP-SPM- 2025-2032 (25-06- 2025) Incurred Amount
(1)	(2)	(3)	(4)
1	<b>(A) Land Cost:</b> (i) revenue or area share given to land owner in lieu of land under any kind of agreement such as Joint Venture, Joint Development etc, in case the Promoter is not the owner of the land  (ii) amount paid to land owner,  (iii) incidental costs related to acquisition of land such as stamp duty, brokerage, settlement costs of litigation, premiums paid to government authorities related to land,  (iv) interest on finance for purchase of land  (v) litigation costs incurred for land acquisition,  (vi) property and other taxes, fees, premiums paid.	₹ 4,37,00,000	
	<b>Sub-Total of LAND COST</b>	₹ 4,37,00,000	₹ 1,93,00,000
	<b>(B) Development Cost/ Cost of Construction:</b>	₹ 4,50,00,000	₹ 79,65,082
	(a)(i) Estimated Cost of Construction as certified by Engineer.	₹ 4,50,00,000	
	(ii) Actual Cost of construction incurred as per the books of accounts as verified by the CA. Note: (for adding to total cost of construction incurred, minimum of (i) or (ii) is to be considered).	₹ 1,33,10,945	₹ 1,33,10,945
	(iii) On-site expenditure for development of entire project (excluding cost of construction as per (i) or (ii) above), i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		₹ 51,80,669
	(b) Payment of Taxes, cess, fees, charges, Approval cost for construction etc. premiums, interest etc. to any statutory Authority.		₹ 1,02,82,389
	(c) Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction & Project.		₹ 0
	<b>Sub-Total of Development Cost</b>	₹ 4,50,00,000	₹ 2,87,74,003



2	Total Estimated Cost of the Real Estate Project [1(A) + 1(B)] of Estimated Column.	₹ 8,87,00,000
3	Total Cost Incurred of the Real Estate Project [1(A) + I (B)] of Incurred Column	₹ 5,60,39,085
4	Percentage completion of construction work (as per Project Architect's Certificate)	-
5	Percentage of the Cost incurred on Land Cost to the Total Estimated Cost.	30.74%
6	Percentage of the Cost incurred on Construction Cost to the Total Estimated Cost.	32.44%
7	Amount which can be withdrawn from the RERA Retention Account.	₹ 5,60,39,085
8	Less: Amount withdrawn till date of this certificate as per books of accounts and Bank Statement since inception of the project.	₹ 5,11,40,614.00
9	<b>Net Amount which can be withdrawn from the Separate bank account under this certificate.</b>	<b>₹ 48,98,471.00</b>

This certificate is being issued for the project **Govind Shreevan**, RERA Registration no. **RAJ/P/2024/3390** in compliance for the month of **30th June 2025** of the provision of section 4(2)(1)(D) of the Act and is based on the records and documents provide before me and explanation provided to me by the management of the Promoter. Project cost incurred is on accrual basis.

The Estimated cost of project revised Development cost 4,50,00,000. Application for which is pending on the Rera Portal. Hence we have taken updated Esimated cost as development cost. Application No. : RAJ-RERA-APP-SPM-2025-2032 (25-06-2025)

DATE: 04-07-2025  
PLACE: JAIPUR



CA Pankaj Kumar Jain  
Membership No: 429624  
RERA/P/07/2025/267  
UDIN:25429624BMJBCM2055

**Govind Shreevan (RAJ/P/2024/3390)**

**Annexure -A- Withdrawl calculation 26.06.2025 to 30.06.2025**

S. No.	Particulars	Amount
1	Total Amount which is withdrawn from the Designated RERA Account (as per bank account) (From 01/04/2025 to 30/06/2025)	₹ 2,78,54,000
2	Less:- Amount which is withdrawn from the Separate Account but should not consider as withdrawl. (Bank Charges, amount refund to allottee against booking) (From 01/04/2025 to 30/06/2025)	₹ 0
3	Less :- Total Fund which was not under statutory obligation but deposited in RERA Account for project. (From 01/04/2025 to 30/06/2025)	₹ 11,59,186
4	Less:- Amount which is withdrawn in previous QTR (From 01/04/2025 to 25/06/2025)	₹ 2,66,94,814
5	Amount which is considered as withdrawn from RERA A/c. (1-2-3-4=5)	₹ 0

**Note:-** The amount shown in pt. no 3 is the amount which is excessively deposited by the promoter over and above his deposit liability i.e. 70% of total collection of booking.

# **GOVINDKRIPA INFRA VENTURES**

Registered Address: 36, 37, 38 Mohit Vihar, Mansarovar, Jaipur, Rajasthan

## **DECLARATION CUM UNDERTAKING**

I, Raju Chopra Son of Mr. Ram Lal Chopra Aged about 35 years, R/o 53, Sukhija Vihar, Ganpatpura 1, Opp. Heera Path, Mansarovar, Jaipur, Rajasthan-302020 duly authorized by Govindkripa Infra Ventures, who is the promoter of the proposed project "GOVIND SHREEVAN" situated at Khasra No. 195 at Revenue Village- Mohabatpura, Tehsil- Madhorajpura, District- Jaipur, State- Rajasthan, do hereby solemnly declare that:

<b>Estimated Development Cost</b>	<b>Estimated Development Cost (In Rs.) At the time of Registration</b>	<b>Proposed Estimated Development Cost (In Rs.)</b>
On-site expenditure	Rs...९,५०,००,०००/-	Rs...३,९५,५९,९००/-
Fees payable to the architects, consultants, project managers/staff including engineers, marketing agents etc	Rs.....०.....	Rs...९,०४७,१००/-
Fees/charges/security deposit payable to various departments/authorities,	Rs.....०.....	Rs...१,०३,००,०००/-

## GOVINDKRIPA INFRA VENTURES

Registered Address: 36, 37, 38 Mohit Vihar, Mansarovar, Jaipur, Rajasthan

Labor cess, VAT, GST, which are incurred during the development of the project	Rs.....0.....	Rs.....0.....
Miscellaneous	Rs.....0.....	Rs..1,00,00,000/-

I/We hereby declare that whatever has been stated above is true to the best of my knowledge, correct and nothing material has been concealed there from.

For Govindkripa Infra Ventures

For Govindkripa Infra Ventures

*Raju Chopra*  
Partner

**RAJU CHOPRA**

(Authorized Signatory)