## PARTH SARTHI BUILDESTATE PRIVATE LIMITED

CIN- U45201RJ2008PTC026353

Date:- 13-08-2025

## TO WHOMSOEVER IT MAY CONCERN

M/s Parth Sarthi Buildestate Private Limited through its authorized signatory Mr. Megharam regarding our project "Parth Aangan" situated at Plot No. F-28, F-29, F-30, 6-D Engineers Colony Scheme, The Shiva Co-operative Housing Society Limited, Manyawas, Jaipur, Rajasthan – 302001 declares that:

Gantt Charts Or Milestone Charts And Project Schedule	
Milestones	Committed date of achievement
Excavation	Completed
	Completed
Basement(s) and Plinth	Completed
Stilt Floor	Completed
Six Slabs of Super Structure Internal Walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises.	30-11-2025
Sanitary Fittings within the Flat/Premises, Electrical Fittings within the	31-01-2026
Flat/Premises. Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	31-05-2026
The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	31-10-2026
Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building, Compound Wall and all other requirements as may be required to obtain	31-03-2027
Internal and External Development Works including amenities and Facilities in	30-06-2027
the layout	31-07-2027
Miscellaneous Work	31-08-2027
Final Finishing Obtaining of Final Completion & Occupancy Certificate	30-09-2027

Seal and Signature of the Promoter.
For Parth Farth Build Estate Private Limited

TEl121 Director

Megharam (Director / Authorized Signatory)