

# MY DREAM HOUSE

Reg. Office Address- Plot No.123, Hari Nagar, Gokulpura, Kalwar Road, Jaipur,  
Rajasthan, 302012

Contact No. +91 9818245257

Email: mydreamhouse635gmail.com

## DECLARATION CUM UNDERTAKING

In reference to our Project **"Sunrise Westway Heights"** is situated Plot No. 32E & 32F, In Scheme West Way Heights (Truck Terminal), Village Keshopura, Asarpura, Bhankrota, Jaipur, Rajasthan-302026.

Work completion schedule/Milestone chart of site development of the project is as follows:

### Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	-	Completed
5.	Internal and External Walls	-	Completed
6.	Internal and External plaster of walls	-	Completed
7.	Flooring of Floors	-	Completed
8.	Flats Doors and Windows	-	Completed
9.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	-	Completed
10.	The external plumbing And external plaster elevation, completion of terraces with waterproofing of the building	-	Completed
11.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance	-	Completed

For My Dream House



Partner

# MY DREAM HOUSE

Reg. Office Address- Plot No.123, Hari Nagar, Gokulpura, Kalwar Road, Jaipur,  
Rajasthan, 302012

Contact No. +91 9818245257

Email: mydreamhouse635gmail.com

	to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Completion Certificate		
12.	Completion of Project	07/01/2025	

**For My Dream House**

**For My Dream House**



**Partner**

**Authorised Signatory**

**Rameshwar Lal Khaddha**

**Date: 14/02/2025**

**Place: Jaipur**