

M/s C M BUILDERS

Reg. Address- Plot No-167, Hanuman Vatika-A, Gokulpura, Kalwar Road, Jaipur,
Rajasthan-302012

DECLARATION CUM UNDERTAKING/MILESTONE CHART

In reference to our Project **"TOWN SQUARE V"**, situated at Plot No-54,55 and 56 Nandan residency, Murlipura, Jagatpura, Jaipur-Raj-302017
Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	-	Completed
5.	Flooring of 6 Floors	30-11-2025	
6.	Internal Walls, Internal Plaster, Flooring of Remaining Floors	31-01-2026	
7.	Flats Doors and Windows and Wood Work	31-03-2026	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-05-2026	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	31-07-2026	
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance	30-09-2026	

M/s C M BUILDERS

7/12/2017
DATE

M/s C M BUILDERS

Reg. Address- Plot No-167, Hanuman Vatika-A, Gokulpura, Kalwar Road, Jaipur,
Rajasthan-302012

	lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
11.	Completion and possession	31-12-2026	

For C M BUILDERS

M/s C M BUILDERS

रज कुमार
PARTNER

Partner

Narendra Kumar

Date: 04/11/2025

Place: Jaipur