

WORK SCHEDULE OF NILKANTH HOMES

Project Name :- The Century Elite
Residential Flat - A Shri Sai Residency Bhankrota Kalan Sanganer Jaipur

S.No.	Activity	Start Date	Complete Date	Days
1	Structure Work			
A	PCC	01 April 2023	15 April 2023	15
B	Basement Raft	16 April 2023	15 June 2023	60
C	RCC WALL	26 April 2023	20 June 2023	55
D	Basement Floor Slab Work	16 May 2023	15 July 2023	60
E	Ground Floor slab work	06 June 2023	10 August 2023	65
F	Ist Floor Slab Work	16 July 2023	30 August 2023	45
G	IIInd Floor Slab Work	21 August 2023	05 October 2023	45
H	IIIrd Floor Slab Work	10 September 2023	25 October 2023	45
I	IVth Floor Slab Work	01 October 2023	15 November 2023	45
J	Vth Floor Slab Work	21 October 2023	05 December 2023	45
K	VIth Floor Slab Work	11 November 2023	25 December 2023	44
L	VIIth Floor Slab Work	01 December 2023	15 January 2024	45
M	VIIIth Floor Slab Work	21 December 2023	05 February 2024	46
N	IXth Floor Slab Work	10 January 2024	25 February 2024	46
O	Xth Floor Slab Work	01 February 2024	15 March 2024	43
P	XIth Floor Slab Work	21 February 2024	05 April 2024	44
Q	XIIth Floor Slab Work	10 March 2024	25 April 2024	46
R	Mumti,Lift,Water Tank	30 March 2024	20 May 2024	51
2	BRICK WORKS			
A	Basement Floor Brick Work	16 July 2023	30 July 2023	14
B	Ground Floor Brick Work	01 August 2023	30 September 2023	60
C	Ist Floor Brick Work	01 October 2023	15 November 2023	45
D	IIInd Floor Brick Work	15 December 2023	30 January 2024	46
E	IIIrd Floor Brick Work	01 February 2024	15 March 2024	43
F	IVth Floor Brick Work	16 March 2024	30 April 2024	45
G	Vth Floor Brick Work	01 May 2024	15 June 2024	45
H	VIth Floor Brick Work	16 June 2024	30 July 2024	44
I	VIIth Floor Brick Work	01 August 2024	15 September 2024	45
J	VIIIth Floor Brick Work	16 September 2024	30 October 2024	44
K	IXth Floor Brick Work	01 November 2024	15 December 2024	44
L	Xth Floor Brick Work	16 December 2024	30 January 2025	45
M	XIth Floor Brick Work	01 February 2025	15 March 2025	42
N	XIIth Floor Brick Work	16 March 2025	30 April 2025	45
O	Mumty,Water Tank, Parapet Wall	01 May 2025	30 July 2025	90

For Neelkanth Homes
Gopal Rast Sharma
Authorized Signatory

3	<u>Electrical wall conduiting & SB Fixing</u>			
A	Basement Floor	01 August 2023	15 September 2023	45
B	Ground Floor	16 September 2023	30 October 2023	44
C	Ist Floor	01 November 2023	15 December 2023	44
D	IIInd Floor	16 December 2023	30 January 2024	45
E	IIIrd Floor	01 February 2024	15 March 2024	43
F	IVth Floor	16 March 2024	30 April 2024	45
G	Vth Floor	01 May 2024	15 June 2024	45
H	VIth Floor	16 June 2024	30 July 2024	44
I	VIIth Floor	01 August 2024	15 September 2024	45
J	VIIIth Floor	16 September 2024	30 October 2024	44
K	IXth Floor	01 November 2024	15 December 2024	44
L	Xth Floor	16 December 2024	30 January 2025	45
M	XIth Floor	01 February 2025	15 March 2025	42
N	XIIth Floor	16 March 2025	30 April 2025	45
O	Mumty	01 May 2025	30 June 2025	60
4	<u>Internal Plumbing Work</u>			
A	Basement floor to XIIth Floor & Mumty	16 August 2023	15 August 2025	730
5	<u>Internal Plaster Work</u>			
A	Basement floor to XIIth Floor & Mumty & water Tank	16 August 2023	15 November 2025	822
6	<u>External Plaster Work</u>			
A	Outer Plaster Work	16 August 2024	30 November 2025	471
7	<u>Flooring Work</u>			
A	Basement to XIIth Floor	16 September 2024	30 January 2026	501
8	<u>POP Work</u>			
A	Basement to XIIth Floor	16 September 2024	02 February 2026	504
9	<u>Internal Paint Work</u>			
A	Basement to XIIth Floor	15 October 2024	15 March 2026	516
10	<u>Outer Development</u>			
A	Outer Wall , Drive Way Floor work & other work	01 October 2025	15 March 2026	165
11	<u>External Paint</u>			
A	Outer Paint	15 October 2025	31 March 2026	167
	Estimates Finish Date of Project	31 March 2026		

For Neelkanth Homes
Gopal Raj Sharma
Authorized Signatory