


TIME SCHEDULE PLAN

In reference of the project "Saavyas" registered with RERA having RERA no. RAJ/P/2017/186 situated in Jaipur, "SKG B3B LLP" promoter of the said project is hereby submitting the detailed construction and development plan to achieve completion of all the remaining development works by 29.09.2024 is given below:

BLOCK B

<u>Sr. No.</u>	<u>Activity</u>	<u>Date of Completion</u>
1.	Completion of Civil Structure	30.11.2023
2.	Brick work with internal plaster	31.03.2024
3.	With overhead tanks and lift-room mummy	31.03.2024
4.	Door Fittings and Tile work	30.06.2024
5.	Common Area with Fire Fighting work and Common facilities on floors	30.06.2024
6.	Lift and Lobby with club facilities and all other common facilities	30.06.2024
7.	External & Internal Paint with Driveway/ Parking and Other facilities on ground floor	31.07.2024
8.	Offer to Possession start with all complete common amenities.	31.07.2024

Further, we shall complete the all the pending work in the applied time frame and shall obtain the completion certificate soon.

For SKG B3B LLP

Designated Partner

SKG B3B LLP

Registered/Correspondance Address : 6, Rajeev Vihar, 2nd Floor, Gopalpura Bypass, Opp. Metro Pillar No. 31, Jaipur-302018
Email : info@b3bgropup.com, **Web. :** www.b3bgroup.com