

AR/2021/A306

DATE- 08/11/2021

FORM R-1
[See Regulation 3(4)]
CERTIFICATE BY ARCHITECT

To,
Mr. Kishor Kumar Saini
Designated Partner Riyasat Infratech Developers LLP.
603, Okay Plus Tower, Near K V 5, Mansarovar, Jaipur, Rajasthan – 302020

Subject: Certificate of percentage of completion of development work of “GOKUL AURA BLOCK-A” residential plotted development scheme of the project (RERA Registration Number (RAJ/P/2021/1580) situated on the Khasra No./PlotNo. 749 TO 754, 829 TO 838, 889, 893 of village - Sawai Jaisinghpura URF Bas Bilwa, Tehsil- Sanganer and District – Jaipur. PIN 302022 admeasuring 13300.00 sq. mts. Area being developed by Riyasat Infratech Developers LLP.

Sir,

I NARENDRA YADAV have undertaken assignment as Architect of certifying percentage of completion of development work of the “GOKUL AURA BLOCK-A” residential plotted development scheme of the Project, situated on the KhasraNo./PlotNo- 749 TO 754, 829 TO 838, 889, 893 village- Sawai Jaisinghpura URF Bas Bilwa, Tehsil- Sanganer and District – Jaipur. PIN 302022 admeasuring 13300.00 sq. mts. Area being developed by Riyasat Infratech Developers LLP .

Based on site Inspection, with respect to each of the residential scheme of the aforesaid Real Estate Project, I certified that as on the date 08/11/2021, the percentage of work done for each of the stage of the Real Estate Project (Registration number (RAJ/P/2021/1547) under Rajasthan RERA), is as per TABLE-A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in TABLE-B.

Narendra Yadav.
AR.NARENDRA YADAV
CO-FOUNDER
NARENDRA YADAV
ARCHITECT
CA/2019/110226

NAVIK ARCHITECTS
connect@navikarchitects.com
www.navikarchitects.com

AR/2021/A306

DATE- 08/11/2021

TABLE A
Residential scheme : GOKUL AURA
(To be prepared separately for each Building of the Project)

S.No.	Task/Activity	Percentage of work done(Approximately)
(1)	(2)	(3)
1	Excavation	
2number of Basement(s) and Plinth	
3	Stilt Floor	
4 number of Slabs of Super Structure	
5	Internal Walls, Internal Plaster, Floorings within Flats/ Premises, Doors and Windows to each of the Flat/Premises.	
6	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises.	
7	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	
8	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/wing.	
9	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment/ CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building, Compound Wall and all other requirements as may be required to obtain Completion Certificate.	

Narendra Yadav

AR.NARENDRA YADAV
CO-FOUNDER

NARENDRA YADAV
ARCHITECT
CA/2019/110226

NAVIK ARCHITECTS

connect@navikarchitects.com
www.navikarchitects.com

104, Neelkanth Building, Gandhipath road
Vaishali Nagar, 1st floor
Jaipur- 302021 - Rajasthan

+91 80036 07892
+91 98284 73456

AR/2021/A306

DATE- 08/11/2021

TABLE-B

Internal and External Development Works in respect of the entire Registered Phase/Project.

S.No.	Common areas and Facilities/Amenities	Proposed (Yes/No)	Percentage of work done	Details
(1)	(2)	(3)	(4)	(5)
1	Road Development	Yes	80%	
2	Water Supply	Yes	90%	
3	Sewerage development	Yes	90%	
4	Storm Water Drains	No	-	
5	Park Development	Yes	80%	
6	Electricity Development	Yes	80%	
7	Community Buildings	No	-	
8	Treatment and disposal of sewage and Sullage water.	No	-	
9	Solid Waste management & Disposal	No	-	
10	Rain water harvesting	Yes	90%	
11	Energy management	No	-	
12	Fire protection and fire safety requirements	No	-	
13	Electrical meter room, sub station, receiving station.	No	-	
14	Block Boundary Development	Yes	80%	

After visiting the site, it has been observed that approx. 80% work has been completed.

Yours Faithfully

Narendra Yadav.

AR.NARENDRA YADAV
CO-FOUNDER

NARENDRA YADAV
ARCHITECT
CA/2019/110226

NAVIK ARCHITECTS

connect@navikarchitects.com
www.navikarchitects.com

104, Neelkanth Building, Gandhipath road
Vaishali Nagar, 1st floor
Jaipur- 302021 - Rajasthan

+91 80036 07892
+91 98284 73456