


M/S JB CONSTRUCTION

MileStone Chart:--

SR. NO.	PARTICULARS	CONSTRUCTION	
		START	END
1.	EXCAVATION	01-05-2025	31-07-2025
2.	PLINTH WORK	01-08-2025	30-09-2025
3.	Ground floor	01-10-2025	31-12-2025
4.	1 ST SLAB	01-01-2026	28-02-2026
5.	2 ND SLAB	01-03-2026	30-04-2026
6.	3 RD SLAB	01-05-2026	30-06-2026
7.	4 TH SLAB	01-07-2026	31-08-2026
8.	5 TH SLAB	01-09-2026	31-10-2026
9.	BRICK WORK	01-11-2026	31-01-2027
10.	PLASTERING WORK	01-02-2027	30-04-2027
11.	TILING AND FLOORING WORK	01-05-2027	15-06-2027
12.	PLUMBING WORK	16-06-2027	30-07-2027
13.	SANITARY AND ELECTRICAL WORK	01-08-2027	30-09-2027
14.	DOOR AND WINDOW WORK	01-10-2027	30-11-2027
15.	PAINTING WORK	01-12-2027	31-01-2028
16.	OTHER OUTER DEVELOPMENT	01-02-2028	30-04-2028
19.	ESTIMATED FINISH DATE	30-04-2028	
20.	OFFER OF POSSESION START	30-04-2028	

For J B CONSTRUCTION

PARTNER