

KARAN BUILDERS AND DEVELOPERS


Registered office - Plot No. A1 & A2, Narayanpuri - A, Bishnawala, Jaipur,
Rajasthan 302012

Milestone chart

I hereby declare that the Milestone Charts and Project Schedule for our proposed project "KAILASH TOWER" situated at **Plot No. A1 & A2, Narayanpuri - A, Bishnawala, Jaipur, Rajasthan** do hereby solemnly declare, undertake & state as under:

That the Milestone Charts and project schedule will be submitted as follows:

Milestone Charts And Project Schedule			
S.No.	Milestones	Expected date of completion	Status of work
1	Excavation	-	completed
2	Plinth	-	completed
3	Still Floor	-	completed
4	B+G+5 slabs of super structure	15.03.2025	
5	Internal walls, Internal plaster, Flooring	30.05.2025	
6	Flats Doors and window	30.07.2025	
7	Sanitary fittings, Electrical fittings within the flat / premise	31.08.2025	
8	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	30.09.2025	
9	Installation of lifts water pumps, fire equipments as per CFO NOC, Electrical fittings to common areas electro mechanical to condition of environment / CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas apartment to building /wing , compound wall and all other requirements as may be required to obtain occupancy /completion certificate	31.10.2025	
10	Completion and possession certificate For KARAN BUILDERS AND DEVELOPERS	11.11.2025	


Proprietor

KARAN BUILDERS AND DEVELOPERS

Prop. Dharm Singh Gadwal