

Shri Balaji Real Estate

Reg. Office Address- Plot No. C- 62, Govind Nagar, Gokulpura, Kalwar Road,
Jhotwara, Jaipur- 302012

DECLARATION CUM UNDERTAKING


In reference to our Project “**Shri Balaji Heights V**” is situated at Plot No. B-3 & B-4 in Scheme Amrit Vihar (Nagrik Grah Nirman Sahkari Samiti Limited), Gram-Girdharipura, Dhawas, Jaipur, and Rajasthan- 302034.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	-	Completed
5.	Internal and External Walls	-	Completed
6.	Internal and External plaster of walls	-	Completed
7.	Flooring of Floors	30-04-2025	
8.	Flats Doors and Windows	31-08-2025	
9.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-12-2025	
10.	The external plumbing And external plaster elevation, completion of terraces with waterproofing of the building	30-04-2026	
11.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of	31-08-2026	

M/S SHRI BALAJI REAL ESTATE



PARTNER


Shri Balaji Real Estate

Reg. Office Address- Plot No. C- 62, Govind Nagar, Gokulpura, Kalwar Road,
Jhotwara, Jaipur- 302012

	environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
12.	Completion and possession	31.12.2026	

For Shri Balaji Real Estate

M/S SHRI BALAJI REAL ESTATE

 PARTNER

Authorised Signatory

Ramesh Kumar Khadda

Date: 12/02/2025

Place: Jaipur