

WORK SCHEDULE OF ATLANTIS				
S.No.	Activity	Start Date	Complete Date	Days
1	<u>Structure Work</u>			
A	PCC	15 Oct 2023	20 Oct 2023	5
B	Basement Raft	20 Oct 2023	30 Nov 2023	40
C	RCC WALL	30 NOV 2023	10 JAN 2024	40
D	Basement 2 Roof Slab Work	11 JAN 2024	10 FEB 2024	30
E	RCC WALL	11 FEB 2024	20 MAR 2024	40
F	Basement 1 Roof Slab Work	21 MAR 2024	20 APR 2024	30
G	RCC WALL	21 APR 2024	30 MAY 2024	40
H	LOWER GROUND Roof Slab Work	1 JUN 2024	1 JULY 2024	30
I	GROUND Roof Slab Work	1 JULY 2024	30 JULY 2024	30
J	FIRST FLOOR Roof Slab Work	1 AUG 2024	31 AUG 2024	30
K	SECOND FLOOR Roof Slab Work	1 SEP 2024	30 SEP 2024	30
L	THIRD FLOOR Roof Slab Work	1 OCT 2024	31 OCT 2024	30
M	FOURTH FLOOR Roof Slab Work	1 NOV 2024	30 NOV 2024	30
N	FIFTH FLOOR Roof Slab Work	1 DEC 2024	31 DEC 2024	30
O	SIXTH FLOOR Roof Slab Work	1 JAN 2025	31 JAN 2025	30
P	SEVENTH FLOOR Roof Slab Work	1 FEB 2025	30 FEB 2025	30
Q	EIGHTH FLOOR Roof Slab Work	1 MAR 2025	31 MAR 2025	30
R	NINTH FLOOR Roof Slab Work	1 APR 2025	30 APR 2025	30
S	TENTH FLOOR Roof Slab Work	1 MAY 2025	31 MAY 2025	30
T	ELEVENTH FLOOR Roof Slab Work	1 JUN 2025	30 JUNE 2025	30
U	Mumty, Lift, Water Tank	1 JULY 2025	31 JULY 2025	30
2	<u>BRICK WORKS</u>			
A	Basement 2 Roof Slab Work	1 JUNE 2024	20 JUNE 2024	20
B	Basement 1 Roof Slab Work	21 JUNE 2024	10 JULY 2024	20
C	LOWER GROUND Roof Slab Work	1 AUG 2024	30 AUG 2024	30
D	GROUND Roof Slab Work	1 SEP 2024	30 SEP 2024	30
E	FIRST FLOOR Roof Slab Work	1 OCT 2024	31 OCT 2024	30
F	SECOND FLOOR Roof Slab Work	1 NOV 2024	30 NOV 2024	30
G	THIRD FLOOR Roof Slab Work	1 DEC 2024	31 DEC 2024	30
H	FOURTH FLOOR Roof Slab Work	1 JAN 2025	31 JAN 2025	30
I	FIFTH FLOOR Roof Slab Work	1 FEB 2025	28 FEB 2025	30

For CASTLE REALTORS

PARTNER

J	SIXTH FLOOR Roof Slab Work	1 MAR 2025	31 MAR 2025	30
K	SEVENTH FLOOR Roof Slab Work	1 APR 2025	30 APR 2025	30
L	EIGHTH FLOOR Roof Slab Work	1 MAY 2025	31 MAY 2025	30
M	NINTH FLOOR Roof Slab Work	1 JUNE 2025	30 JUN 2025	30
N	TENTH FLOOR Roof Slab Work	1 JULY 2025	31 JULY 2025	30
O	ELEVENTH FLOOR Roof Slab Work	1 AUG 2025	31 AUG 2025	30
P	Mumty, Lift, Water Tank	1 SEP 2025	30 SEP 2025	30

3	Electrical wall conducting & SB Fixing			
A	Basement 2 Roof Slab Work	1 JULY 2024	15 JULY 2024	15
B	Basement 1 Roof Slab Work	1 AUG 2024	15 AUG 2024	20
C	LOWER GROUND Roof Slab Work	15 SEP 2024	5 OCT 2024	20
D	GROUND Roof Slab Work	11 OCT 2024	30 OCT 2024	20
E	FIRST FLOOR Roof Slab Work	11 NOV 2024	30 NOV 2024	20
F	SECOND FLOOR Roof Slab Work	11 DEC 2024	31 DEC 2024	20
G	THIRD FLOOR Roof Slab Work	11JAN 2025	31 JAN 2025	20
H	FOURTH FLOOR Roof Slab Work	11 FEB 2025	28 FEB 2025	20
I	FIFTH FLOOR Roof Slab Work	11 MAR 2025	30 MAR2025	20
J	SIXTH FLOOR Roof Slab Work	11 APR 2025	30 APR 2025	20
K	SEVENTH FLOOR Roof Slab Work	11 MAY 2025	31 MAY 2025	20
L	EIGHTH FLOOR Roof Slab Work	11 JUNE 2025	30 JUNE 2025	20
M	NINTH FLOOR Roof Slab Work	11 JULY 2025	31 JULY 2025	20
N	TENTH FLOOR Roof Slab Work	11 AUG 2025	31 AUG 2025	20
O	ELEVENTH FLOOR Roof Slab Work	11 SEP 2025	30 SEP 2025	20
P	Mumty, Lift, Water Tank	11 OCT 2025	20 OCT 2025	10
4	Internal Plumbing Work			
A	Basement floor to Mumty	11 OCT 2024	25 OCT 2025	380
5	Internal Plaster Work			
A	Basement floor to Mumty & Water Tank	1 August 2024	31 OCT 2025	425
6	External Plaster Work			
A	Outer Plaster Work	15 OCT 2025	28 FEB 2026	135
7	Flooring Work			
A	Basement to XIth Floor	1 NOV 2025	1 NOV 2026	365
8	POP Work			

For CASTLE REALTORS

 PARTNER

A	Basement to XIIth Floor	1 AUG 2025	1 AUG 2026	365
9	Internal Paint Work			
A	Basement to XIIth Floor	1 JAN 2026	31 OCT 2026	300
10	<u>Outer Dovelopment</u>			
A	Outer Wall , Drive Way Floor work & other work	01 SEP 2026	28 FEB 2027	180
11	<u>External Paint</u>			
A	Outer Paint	1 DEC 2026	31 March 2027	120
	Estimated Finish Date of Project	31 July 2027		

For CASTLE REALTORS

 PARTNER