BALAJI BUILDERS

Reg. Office Address- Vill Hirnoda, Via Phulera, Jaipur, Rajasthan- 303338 E-mail: <u>Bhagwanshaya182@gmail.com</u> Contact No: 9660324071

DECLARATION CUM UNDERTAKING

In reference to our Project **"BALAJI AASHIYANA II"** is situated at Plot No. 49, 50, 62, 63, In Scheme Laxman Rekha Scheme No. 17 (Shilpacharya Vishkarma Grah Nirman Sahkari Samiti) Jhotwara, Jaipur, Rajasthan 302012

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart S. No. Milestones Expected Date of Status of				
S. No.	Milestones		Status of Work	
		Completion	Completed	
1.	Excavation	-		
2.	Plinth	-	Completed	
3.	Stilt Floor	-	Completed	
4.	G+5 Slabs of Super Structure	-	Completed	
5.	Internal and External Walls	-	Completed	
7.	Internal And External Plaster	-	Completed	
6.	Flooring of Floors	31-07-2025		
<u>0.</u> 7.	Flats Doors and Windows	31-12-2025		
8.	SanitaryFittingsElectricalFittingswithin the Flat/Premise.			
9.	The external plumbing and Elevation, completion of terraces with waterproofing of the building	31-12-2026		
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical		For BALAJI BUIL	

TOTALS

Proprietor

BALAJI BUILDERS

Reg. Office Address- Vill Hirnoda, Via Phulera, Jaipur, Rajasthan- 303338 E-mail: <u>Bhagwanshaya182@gmail.com</u> Contact No: 9660324071

	equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of		
	areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain		
	Occupation/Completion Certificate		
11.	Completion and possession	30.11.2027	

BALAJI BUILDERS

For BALAJI BUILDERS

Proprietor

Bhagwan Sahay Jat

Date: 27/03/2025

Place: Jaipur