

SRS BUILDERS

Date: - 20-08-2024

TO WHOMSOEVER IT MAY CONCERN

M/s SRS Builders through its authorized signatory Mr. Sarang Jain regarding our project "Virasat Trilok" situated at Plot No. 10, Uniyara Garden, Moti Doongri Road, Jaipur, Rajasthan - 302004 declares that:

Gantt Charts Or Milestone Charts And Project Schedule Committed dat		
S. No.	Milestones	of achievement
1	Excavation	15-09-2024
2	Basement Floor	25-02-2025
3	Stilt Floor	30-03-2025
4	1st Floor Slab of Super Structure	10-05-2025
5	2nd Floor Slab of Super Structure	20-06-2025
6	3rd Floor Slab of Super Structure	30-07-2025
7	4th Floor Slab of Super Structure	10-09-2025
8	5th Floor Slab of Super Structure	20-10-2025
9	6th Floor Slab of Super Structure	30-11-2025
10	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	10-01-2026
11	Sanitary Fittings within the Flat/Premises, Electrical fittings to within the Flat/Premises	10-03-2026
12	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	10-04-2026
	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building, Compound	15.07.0007
13	Wall	15-04-2026
14	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing	15-05-2026
15	External Development Work	30-05-2026
16	Miscellaneous Completion Related Work	30-06-2026
17	Final Obtaining of Completion Certificate and Possession	31-08-2026

For-5888 BUILDERS

ARTNER / AUTH SIGNA Sarang Jain

(Authorized Signatory)