

SIDDHI VINAYAK HOMES

Reg. Office Address- Plot No 65, Jai Dadi Nagar Vistar, Gokulpura, Kalwar Road, Jhotwara,
Jaipur- 302012

DECLARATION CUM UNDERTAKING

In reference to our project “**CRYSTAL HEIGHTS**” situated at Plot No. 115, 116, 117, 118, 119 AND 120 in Scheme Ganesh Nagar-B at Manyawas, TEH-Sanganer, Jaipur, Rajasthan.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Plinth	-	Completed
2.	Stilt Floor	-	Completed
3.	G+5 Slabs of Super Structure	-	Completed
4.	G+4 floorings	-	Completed
4.	Internal Walls, Internal Plaster and Flooring of Fifth floor	31-12-2024	
5.	Flats Doors and Windows	31-12-2024	
6.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-03-2025	
7.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	31-03-2025	
8.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to	30-09-2025	

M/s SIDDHI VINAYAK HOMES

Natasha

PARTNER


SIDDHI VINAYAK HOMES

Reg. Office Address- Plot No 65, Jai Dadi Nagar Vistar, Gokulpura, Kalwar Road, Jhotwara,
Jaipur- 302012

	Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
9.	Completion and possession	31.03.2026	

For SIDDHI VINAYAK HOMES

M/s SIDDHI VINAYAK HOMES



PARTNER

Authorised Signatory

Narendra Kumar

Date: 19.10.2024

Place: Jaipur