

ASKG HOMES

Reg. Office Address- Plot No.15, Jai Dadi Nagar, Gokulpura, Kalwar Road, Jaipur,
Jhotwara, Rajasthan, 302012
Contact No. +91 8239156921
Email: askg745@gmail.com

DECLARATION CUM UNDERTAKING

In reference to our Project **"ASKG Signature"** is situated Plot No 51, Scheme Rajlaxmi enclave-X, Niji Khatedari, Manpur Devri urf Goliawas, Teh - Sanganer, Jaipur , Rajasthan 302020.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	Slabs of Super Structure	-	Completed
5.	Internal and External Walls	-	Completed
6.	Flooring of 3 floors	-	Completed
7.	Flooring of Remaining Floors	20.03.2025	
8.	Internal and External plaster of walls	31.05.2025	
9.	Flats Doors and Windows	30.09.2025	
10.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31.12.2025	
11.	The external plumbing And external plaster elevation, completion of terraces with waterproofing of the building	31.05.2026	
12.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings	31.10.2026	

For ASKG HOMES



PARTNER

ASKG HOMES

Reg. Office Address- Plot No.15, Jai Dadi Nagar, Gokulpura, Kalwar Road, Jaipur,
Jhotwara, Rajasthan, 302012
Contact No. +91 8239156921
Email: askg745@gmail.com

	to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Completion/Occupancy Certificate		
13.	Completion and Possession of Project	31.01.2027	

For ASKG Homes

For ASKG HOMES

PARTNER

Authorised Signatory

Suresh Kumar Praswal

Date: 21/02/2025

Place: Jaipur