

M/s SHREE VINAYAK BUILDERS

Reg. Office Address- Plot No-4, Hanuman Vatika-A, Gokulpura, Kalwar Road, Jhotwara,
Jaipur, Rajasthan

DECLARATION CUM UNDERTAKING/MILESTONE CHART

In reference to our Project “**NAKSHATRA**”, situated at Khasara No-398/10,
Village-Mohanpura, Tehsil-Sanganer, Jaipur-Raj-302029
Work completion schedule/Milestone chart of site development of the project
is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+6 Slabs of Super Structure	31-09-2025	Ongoing
5.	Flooring of Floors	31-12--2025	
6.	Internal Walls, Internal Plaster, Flooring of Remaining Floors	31-03-2026	
7.	Flats Doors and Windows	31-05-2026	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	30-09-2026	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	30-11-2026	
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/plinth	31-01-2027	

Shree Vinayak Builders
Banswara
Partners

M/s SHREE VINAYAK BUILDERS

Reg. Office Address- Plot No-4, Hanuman Vatika-A, Gokulpura, Kalwar Road, Jhotwara,
Jaipur, Rajasthan

	protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
11.	Completion and possession	31-03-2027	

For Shree Vinayak Builders

Shree Vinayak Builders
Banwari Lal Sunda
Partners
Partner

Sh. Banwari Lal Sunda

Date: 01/02/2025

Place: Jaipur

S VINAYAK BUILDERS