

# SHRI RAM BUILDERS GROUP

Reg. Office Address - C-63, Scheme Govind Nagar-C, Gokulpura, Kalwar Road,  
Jhotwara, Jaipur, Rajasthan-302012

Mobile No.:- 9460960311

Email ID:- banwarilal1181@gmail.com

## DECLARATION CUM UNDERTAKING

In reference to our Project **"ANANDAM HEIGHTS IV"** is situated at Plot No. 7 (south part), 8, 8-A and 8-B in scheme Narayanpuri, Village Bishanawala, Dist.-Jaipur, Rajasthan-302012.

Work completion schedule/Milestone chart of site development of the project is as follows:

**Gantt Chart/Milestone Chart**

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	-	Completed
5.	Internal and External Walls	-	Completed
6.	Internal And External Plaster	-	Completed
7.	Flooring of Floors	30-06-2025	
8.	Flats Doors and Windows	31-08-2025	
9.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-10-2025	
10.	The external plumbing and Elevation, completion of terraces with waterproofing of the building	31-12-2025	
11.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC,	31.01.2026	

SHRI RAM BUILDERS GROUP

Partner

# SHRI RAM BUILDERS GROUP

Reg. Office Address - C-63, Scheme Govind Nagar-C, Gokulpura, Kalwar Road,  
Jhotwara, Jaipur, Rajasthan-302012


Mobile No.:- 9460960311

Email ID:- banwarilal1181@gmail.com

	finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
12.	Completion and possession	31.03.2026	

**For SHRI RAM BUILDERS GROUP**

SHRI RAM BUILDERS GROUP



Partner

**Authorised Signatory**

**Banwari Lal Jat**

**Date: 17/05/2025**

**Place: Jaipur**