

**Registered Address: L-371, Vrinda Gardens, Village Kho Nagoriyan,
Jagatpura, Near JNU, Jaipur, Rajasthan - 302017**

That the Milestone Charts and project schedule will be submitted as follows:-

SR. NO.	PARTICULARS	CONSTRUCTION	
		Expected Start	Expected End
1.	Excavation	21/05/2024	30/06/2024
2.	Plinth Work	01/07/2024	15/09/2024
3.	Foundation Work	16/09/2024	20/12/2024
4.	Structure till Stilt +G+5 th Floors	21/12/2024	31/07/2025
5.	Brick Work	01/01/2025	31/08/2025
6.	Plastering and Flooring Works	01/09/2025	15/12/2025
7.	Plumbing, Sanitary and Electrical Fitting	16/01/2025	31/05/2026
8.	Door & Windows Work	01/06/2026	31/10/2026
9.	Paint work	01/11/2026	31/05/2027
10.	Completion of the Project	31/05/2027	31/05/2027

Note: This milestone chart is an estimate of the work flow and there may be variations based on actual speed of construction.

For MJB BUILD DEVELOPERS

For MJB Build Developers
कविता मीणा
Partner

KAVITA MEENA
(Authorized Signatory)