

Work Schedule of Libra (B+S+12) at Lions Lane, Vaishali Nagar, Jaipur

S.No.	Activity	Start Date	Complete Date	Days
1	Structure Work			
A	Pcc	1-Feb-21	12-Feb-21	11
B	Raft	14-Feb-21	1-Mar-21	15
C	Basement Floor Slab Work	2-Mar-21	17-Mar-21	15
D	Stilt Floor Slab Work	18-Mar-21	2-Apr-21	15
E	1st Floor Slab Work	3-Apr-21	18-Apr-21	15
F	2nd Floor Slab Work	19-Apr-21	4-May-21	15
G	3rd Floor Slab Work	5-May-21	20-May-21	15
H	4th Floor Slab Work	21-May-21	5-Jun-21	15
I	5th Floor Slab Work	6-Jun-21	21-Jun-21	15
J	6th Floor Slab Work	22-Jun-21	7-Jul-21	15
K	7th Floor Slab Work	8-Jul-21	23-Jul-21	15
L	8th Floor Slab Work	24-Jul-21	8-Aug-21	15
M	9th Floor Slab Work	9-Aug-21	24-Aug-21	15
N	10th Floor Slab Work	25-Aug-21	9-Sep-21	15
O	11th Floor Slab Work	10-Sep-21	25-Sep-21	15
P	12th Floor Slab Work	26-Sep-21	11-Oct-21	15
Q	Mumti, Lift, Water Tank	12-Oct-21	27-Oct-21	15
2	Brick Work			
A	Stilt Floor Brick Work	9-May-21	24-May-21	15
B	Ground Floor Brick Work	21-May-21	5-Jun-21	15
C	1st Floor Brick Work	6-Jun-21	21-Jun-21	15
D	2nd Floor Brick Work	22-Jun-21	7-Jul-21	15
E	3rd Floor Brick Work	8-Jul-21	23-Jul-21	15
F	4th Floor Brick Work	24-Jul-21	8-Aug-21	15
G	5th Floor Brick Work	9-Aug-21	24-Aug-21	15
H	6th Floor Brick Work	25-Aug-21	9-Sep-21	15
I	7th Floor Brick Work	10-Sep-21	25-Sep-21	15
J	8th Floor Brick Work	26-Sep-21	11-Oct-21	15
K	9th Floor Brick Work	12-Oct-21	27-Oct-21	15
L	10th Floor Brick Work	28-Oct-21	12-Nov-21	15
M	11th Floor Brick Work	13-Nov-21	28-Nov-21	15
N	Mumti, Parapet Wall, Water Tank Brick Work	29-Nov-21	14-Dec-21	15
3	Electrical wall conduiting & SB Fixing			
A	Stilt floor	26-May-21	5-Jun-21	10
B	Ground floor	6-Jun-21	16-Jun-21	10
C	1st floor	18-Jun-21	28-Jun-21	10
D	2nd floor	30-Jun-21	10-Jul-21	10
E	3rd floor	12-Jul-21	22-Jul-21	10
F	4th floor	24-Jul-21	3-Aug-21	10
G	5th floor	5-Aug-21	15-Aug-21	10
H	6th floor	17-Aug-21	27-Aug-21	10
I	7th floor	29-Aug-21	8-Sep-21	10

J	8th floor	10-Sep-21	20-Sep-21	10
K	9th floor	22-Sep-21	2-Oct-21	10
L	10th floor	4-Oct-21	14-Oct-21	10
M	11th floor	16-Oct-21	26-Oct-21	10
N	Mumti	28-Oct-21	7-Nov-21	10
4	Internal Plumbing			
A	Basement floor	25-May-21	4-Jun-21	10
B	Stilt floor	5-Jun-21	15-Jun-21	10
C	Ground floor	16-Jun-21	26-Jun-21	10
D	1st floor	27-Jun-21	7-Jul-21	10
E	2nd floor	8-Jul-21	18-Jul-21	10
F	3rd floor	19-Jul-21	29-Jul-21	10
G	4th floor	30-Jul-21	9-Aug-21	10
H	5th floor	10-Aug-21	20-Aug-21	10
I	6th floor	21-Aug-21	31-Aug-21	10
J	7th floor	1-Sep-21	11-Sep-21	10
K	8th floor	12-Sep-21	22-Sep-21	10
L	9th floor	23-Sep-21	3-Oct-21	10
M	10th floor	4-Oct-21	14-Oct-21	10
N	11th floor	15-Oct-21	25-Oct-21	10
O	Mumti	26-Oct-21	5-Nov-21	10
4	Internal Plaster Work			
A	Basement Internal Plaster Work	31-May-21	15-Jun-21	15
B	Stilt Floor Internal Plaster Work	16-Jun-21	1-Jul-21	15
C	1st Floor Internal Plaster Work	2-Jul-21	17-Jul-21	15
D	2nd Floor Internal Plaster Work	18-Jul-21	2-Aug-21	15
E	3rd Floor Internal Plaster Work	3-Aug-21	18-Aug-21	15
F	4th Floor Internal Plaster Work	19-Aug-21	3-Sep-21	15
G	5th Floor Internal Plaster Work	4-Sep-21	19-Sep-21	15
H	6th Floor Internal Plaster Work	20-Sep-21	5-Oct-21	15
I	7th Floor Internal Plaster Work	6-Oct-21	21-Oct-21	15
J	8th Floor Internal Plaster Work	22-Oct-21	6-Nov-21	15
K	9th Floor Internal Plaster Work	7-Nov-21	22-Nov-21	15
L	10th Floor Internal Plaster Work	23-Nov-21	8-Dec-21	15
M	11th Floor Internal Plaster Work	9-Dec-21	24-Dec-21	15
N	12th Floor Internal Plaster Work	25-Dec-21	9-Jan-22	15
O	Mumti,Parapet, Water Tank Internal Plaster Work	10-Jan-22	25-Jan-22	15
5	Sunken Water Proofing With Plaster			
A	Ground floor	10-Jun-21	25-Jun-21	15
B	1st floor	26-Jun-21	11-Jul-21	15
C	2nd floor	12-Jul-21	27-Jul-21	15
D	3rd floor	28-Jul-21	12-Aug-21	15
E	4th floor	13-Aug-21	28-Aug-21	15
F	5th floor	29-Aug-21	13-Sep-21	15
G	6th floor	14-Sep-21	29-Sep-21	15
H	7th floor	30-Sep-21	15-Oct-21	15
I	8th floor	16-Oct-21	31-Oct-21	15
J	9th floor	1-Nov-21	16-Nov-21	15
K	10th floor	17-Nov-21	2-Dec-21	15

L	11th floor	3-Dec-21	18-Dec-21	15
7	Matka Filling			
A	Ground floor	27-Jun-21	12-Jul-21	15
B	1st floor	13-Jul-21	28-Jul-21	15
C	2nd floor	29-Jul-21	13-Aug-21	15
D	3rd floor	14-Aug-21	29-Aug-21	15
E	4th floor	30-Aug-21	14-Sep-21	15
F	5th floor	15-Sep-21	30-Sep-21	15
G	6th floor	1-Oct-21	16-Oct-21	15
H	7th floor	17-Oct-21	1-Nov-21	15
I	8th floor	2-Nov-21	17-Nov-21	15
J	9th floor	18-Nov-21	3-Dec-21	15
K	10th floor	4-Dec-21	19-Dec-21	15
L	11th floor	20-Dec-21	4-Jan-22	15
8	External Plaster Work			
A	Outer Plaster Work	19-Dec-21	17-Feb-22	60
9	Flooring Work			
A	11th Floor Flooring Work	24-Dec-21	8-Jan-22	15
B	10th Floor Flooring Work	9-Jan-22	24-Jan-22	15
C	9th Floor Flooring Work	26-Jan-22	10-Feb-22	15
D	8th Floor Flooring Work	12-Feb-22	27-Feb-22	15
E	7th Floor Flooring Work	1-Mar-22	16-Mar-22	15
F	6th Floor Flooring Work	18-Mar-22	2-Apr-22	15
G	5th Floor Flooring Work	4-Apr-22	19-Apr-22	15
H	4th Floor Flooring Work	21-Apr-22	6-May-22	15
I	3rd Floor Flooring Work	8-May-22	23-May-22	15
J	2nd Floor Flooring Work	25-May-22	9-Jun-22	15
K	1st Floor Flooring Work	11-Jun-22	26-Jun-22	15
L	Ground Floor Flooring work	28-Jun-22	13-Jul-22	15
M	Basement flooring work	15-Jul-22	30-Jul-22	15
N	Stilt flooring work	1-Aug-22	16-Aug-22	15
10	Pop Work			
A	Basement floor	26-Dec-21	5-Jan-22	10
B	11th floor	6-Jan-22	16-Jan-22	10
C	10th floor	17-Jan-22	27-Jan-22	10
D	9th floor	28-Jan-22	7-Feb-22	10
E	8th floor	8-Feb-22	18-Feb-22	10
F	7th floor	19-Feb-22	1-Mar-22	10
G	6th floor	2-Mar-22	12-Mar-22	10
H	5th floor	13-Mar-22	23-Mar-22	10
I	4th floor	24-Mar-22	3-Apr-22	10
J	3rd floor	4-Apr-22	14-Apr-22	10
K	2nd floor	15-Apr-22	25-Apr-22	10
L	1st floor	26-Apr-22	6-May-22	10
M	Ground floor	7-May-22	17-May-22	10
13	Internal Wiring & Switch Sockit Fixing			
A	Basement floor	5-Jun-21	20-Jun-21	15

B	Stilt Floor	21-Jun-21	6-Jul-21	15
C	11th floor	7-Jul-21	22-Jul-21	15
D	10th floor	23-Jul-21	7-Aug-21	15
E	9th floor	8-Aug-21	23-Aug-21	15
F	8th floor	24-Aug-21	8-Sep-21	15
G	7th floor	9-Sep-21	24-Sep-21	15
H	6th floor	25-Sep-21	10-Oct-21	15
I	5th floor	11-Oct-21	26-Oct-21	15
J	4th floor	27-Oct-21	11-Nov-21	15
K	3rd floor	12-Nov-21	27-Nov-21	15
L	2nd floor	28-Nov-21	13-Dec-21	15
M	1st floor	14-Dec-21	29-Dec-21	15
N	Ground floor	30-Dec-21	14-Jan-22	15
12	Door & Window Fixing			
A	Stilt Floor	26-Dec-21	10-Jan-22	15
B	11th floor	11-Jan-22	26-Jan-22	15
C	10th floor	27-Jan-22	11-Feb-22	15
D	9th floor	12-Feb-22	27-Feb-22	15
E	8th floor	28-Feb-22	15-Mar-22	15
F	7th floor	16-Mar-22	31-Mar-22	15
G	6th floor	1-Apr-22	16-Apr-22	15
H	5th floor	17-Apr-22	2-May-22	15
I	4th floor	3-May-22	18-May-22	15
J	3rd floor	19-May-22	3-Jun-22	15
K	2nd floor	4-Jun-22	19-Jun-22	15
L	1st floor	20-Jun-22	5-Jul-22	15
M	Ground floor	6-Jul-22	21-Jul-22	15
11	Internal Paint Work			
A	Basement floor	30-Dec-21	14-Jan-22	15
B	11th floor	15-Jan-22	30-Jan-22	15
C	10th floor	31-Jan-22	15-Feb-22	15
D	9th floor	16-Feb-22	3-Mar-22	15
E	8th floor	4-Mar-22	19-Mar-22	15
F	7th floor	20-Mar-22	4-Apr-22	15
G	6th floor	5-Apr-22	20-Apr-22	15
H	5th floor	21-Apr-22	6-May-22	15
I	4th floor	7-May-22	22-May-22	15
J	3rd floor	23-May-22	7-Jun-22	15
K	2nd floor	8-Jun-22	23-Jun-22	15
L	1st floor	24-Jun-22	9-Jul-22	15
M	Ground floor	10-Jul-22	25-Jul-22	15
N	Stilt floor	26-Jul-22	10-Aug-22	15
14	Toilet Plumbing & Accessory Fixing			
A	Toilet Plumbing & CP Accessory Fixing	15-Aug-22	13-Nov-22	90
15	Outer Development			
A	Outer Wall	22-Feb-22	9-Mar-22	15
B	Drive Way Floor Work	10-Mar-22	25-Mar-22	15
C	Other Work	27-Mar-22	11-Apr-22	15

15	External Paint			
A	Outer Paint	9-Sep-22	8-Dec-22	90
	Start Date	1-Feb-21	8-Dec-22	675