BALAJI BUILDERS

Reg. Office Address- Vill Hirnoda, Via Phulera, Jaipur, Rajasthan- 303338 E-mail: <u>Bhagwanshaya182@gmail.com</u> Contact No: 9660324071

DECLARATION CUM UNDERTAKING

In reference to our Project "BALAJI AASHIYANA I" is situated at Plot No. 51, 52, 60, 61, In Scheme Laxman Rekha Scheme No. 17 (Shilpacharya Vishkarma Grah Nirman Sahkari Samiti) Jhotwara, Jaipur, Rajasthan 302012

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of	Status of work
	- 35度 860	Completion	
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure		Completed
5.	Internal and External Walls	- 1960	Completed
7.	Internal And External Plaster		
6.	Flooring of Floors	31-12-2025	
7.	Flats Doors and Windows	30-04-2026	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	1	
9.	The external plumbing and Elevation, completion of terraces with waterproofing of the building		
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical		

For BALAJI BUILDERS

BALAJI BUILDERS

Reg. Office Address- Vill Hirnoda, Via Phulera, Jaipur, Rajasthan- 303338 E-mail: <u>Bhagwanshaya182@gmail.com</u> Contact No: 9660324071

2	equipment, compliance to conditions of environment/CRZ NOC,		4,
	finishing to entrance lobby/s, plinth protection, paving of		
	areas appurtenant to Building/Wing,	9654	
	Compound Wall and all other		
	requirements as may be required to Obtain Occupation/Completion Certificate	•	•
11.	Completion and possession	30.11.2027	

BALAJI BUILDERS

For BALAJI BUILDERS

7,1917 47214

Proprietor

Proprietor

Bhagwan Sahay Jat

Date: 27/03/2025

Place: Jaipur