

Project: Unique Apex Towers Phase I			
			23-01-2025
Completion schedule of Phase -1			
Block C			
S No	Description of Work	Stating date	completion date
1	RCC structure	completed	
2	Brick work	completed	
3	Electrical wall conduit	completed	
4	Door frame fixing	completed	
5	Internal plastering	completed	
6	External plastering	is in progress	
7	Toilet tiles	30-Mar-25	26-Sep-25
8	Kitchen platform	06-Apr-25	03-Oct-25
9	Vitrified tile in rooms	13-Apr-25	10-Oct-25
10	Aluminium Door windows	20-Apr-25	17-Oct-25
11	Electrical wall conduit	27-Apr-25	24-Oct-25
12	Plumbing PVC & CPVC	04-May-25	31-Oct-25
13	Internal POP work	11-May-25	07-Dec-25
14	Wiring	18-May-25	14-Dec-25
15	Internal painting work	25-May-25	21-Dec-25
16	External Painting work	01-Jun-25	28-Dec-25
17	Fire fighting works / HT works	08-Jun-25	04-Jan-26
18	Cp fitting fixing and hand over	01-Jun-25	05-Mar-26

Block D			
S No	Description of Work	Stating date	completion date
1	RCC structure	completed	
2	Brick work	completed	
3	Electrical wall conduit	29-May-25	26-Sep-25
4	Door frame fixing	05-Jun-25	13-Jan-26
5	Internal plastering	12-Jun-25	20-Jan-26
6	External plastering	19-Jun-25	27-Jan-26
7	Toilet tiles	26-Jun-25	03-Feb-26
8	Kitchen platform	03-Jul-25	10-Feb-26
9	Vitrified tile in rooms	10-Jul-25	17-Feb-26
10	Aluminium Door windows	17-Jul-25	24-Feb-26
11	Electrical wall conduit	24-Jul-25	03-Mar-26
12	Plumbing PVC & CPVC	31-Jul-25	10-Mar-26
13	Internal POP work	07-Aug-25	17-Mar-26
14	Wiring	14-Aug-25	24-Mar-26
15	Internal painting work	21-Aug-25	31-Mar-26
16	External Painting work	28-Aug-25	07-Apr-26
17	Fire fighting works / HT works	07-Apr-26	19-Apr-26
18	Cp fitting fixing and hand over	01-Mar-26	19-Apr-26