

SHEETAL KUMAR & ASSOCIATES

consultants“n” designers

FORM R - 1

[See Regulation 3(4)]

(To be uploaded by the promoter on his webpage on the RERA website before withdrawal of money from separate account)


To,
R.S. Infrastructure,
Office -308B, Aaradhya
office no. 1, Ground floor,
Chungi Chowki, Shastri
Nagar, Ajmer

Subject : Certificate of percentage of completion of construction work of **AJMER SQUARE** Building of the **1st** phase of the project (RERA Registration number **RAJ/P/2018/824**) situated on the plot bearing no./ **Khasra No./PLOT NO.183, 317 & 318** demarcated by its boundaries (latitude and longitude of the end points) **26.5197**to the north____to the south **74.6456** to theeast____to the west____ village **100 Ft. Main Road, Ganesh Guwari Ajmer Pin 305001** admeasuring **4231** Sq. Mts. Area being developed by **R.S. Infrastructure** [Partner Name-Rajeev Maloo & Sunil Bhati]

Sir,

We **Sheetal Kumar and Associate** have undertaken assignment as architect of certifying percentage of completion of construction work of the **AJMER SQUARE** building(s) of the **1st** phase of the project, situated on the plot bearing no. /Khasra No. **PLOT NO.183, 317 & 318 100 Ft. Main Road, Ganesh Guwari Ajmer Pin 305001** admeasuring **4231** Sq. Mts. Area being developed by **R.S. Infrastructure** [Partner Name-Rajeev Maloo & Sunil Bhati]

1. Based on site inspection , with respect to each of the building of the aforesaid real estate project, I certify that as on the date **30.06.2020** the percentage of work done for each of the building of the real estate project (registration number **RAJ/P/2018/824**) under Rajasthan RERA) is as per TABLE- A herein below. The percentage of the work executed with respect to each of the activity of the entire phase in TABLE - B.



Sheetal Kumar Agrawal
B. ARCH

CA/99/25335

Plot no. - 161, Shree Vihar, Durgapura, Jaipur
Phone no.: 141- 4002204
Email : sheetalkumar.jpr@gmail.com

SHEETAL KUMAR & ASSOCIATES

consultants“n” designers

TABLE - A			
Building Name : Ajmer Square (R.S. Infrastructure)			
S. No.	Task/Activity	% of work done Approximately	
		In Last Qtr	In Current Qtr
1	Excavation/Filling	25%	0%
2	Number of Basement(s) and Plinth	0%	0%
3	Number of Stilt Floor	NA	NA
4	Number of Slabs of Super Structure	30%	5%
5	Internal Walls, Internal Plaster, Flooring with in Flats/Premises, Doors and Windows to each of the Flat/Premises	0%	0%
6	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat / Premises	0%	0%
7	Staircase, Lift Wells and Lobbies at each floor level connecting staircase and Lifts, overhead and underground water tanks	0%	0%
8	The External Plumbing and External Plaster , Elevation, Completion of Terraces with water proofing of the building / wing	0%	0%
9	Installation of Lifts, Water Pumps, Fire Fighting Fittings and equipments as per CFO NOC, Electrical Fittings to common areas, Electro - Mechanical Equipment, compliance to conditions of environment / CRZ NOC, Finishing to Entrance Lobby/s, Plinth Protection, paving of areas appurtenant to building / wing , compound wall and all other requirements as may be required to obtain occupation/completion certificate.	15%	0%

TABLE - B					
Internal and External Development works for the entire registered phase/Project					
S.NO.	Common areas and Facilities/Amenities	Proposed Yes/No	Percentage of work done		Delay if Any
			In Last Qtr	In Current Qtr	
1	Internal Roads & Footpaths	Yes	0%	0%	
2	Water Supply	Yes	70%	0%	
3	Sewerage (Chambers, Lines, Septic Tank STP)	Yes	75%	0%	
4	Storm Water Drainss	Yes	0%	0%	
5	Landscaping & Tree Planting	Yes	0%	0%	
6	Street Lighting	Yes	0%	0%	
7	Community Building	Yes	0%	0%	
8	Treatment and disposal of sewage and sullage water	Yes	0%	0%	
9	Solid Waste management & Disposal	Yes	0%	0%	
10	Water Conservation , Rain Water Harvesting	Yes	0%	0%	
11	Energy Management	Yes	0%	0%	
12	Fire Protection & Fire Safety Requirements	Yes	0%	0%	
13	Electrical Meter room, Sub-Station, Receiving Station	Yes	0%	0%	

Yours faithfully ,



For Sheetal Kumar and Associate

Place: Jaipur

Date : 30.06.2020

Sheetal Kumar Agrawal
B. ARCH
CA/99/25335

Plot no. - 161, Shree Vihar, Durgapura, Jaipur
Phone no.: 141- 4002204
Email : sheetalkumar.jpr@gmail.com