

SHREE RAM INFRA

Reg. Office Address- Plot no 65, Govind Nagar Vistar, Gokulpura, Kalwar Road,
Jhotwara, Jaipur- 302012

DECLARATION CUM UNDERTAKING

In reference to our Project "**The Royal Palace** " is situated Plot No. 45, In Scheme No. 24(Rajat Vihar), Mutual Housing Co-operative society, Jaipur, Rajasthan, 302013.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

| S. No. | Milestones | Expected Date of Completion | Status of work |
|--------|--|-----------------------------|----------------|
| 1. | Excavation | - | Completed |
| 2. | Plinth | - | Completed |
| 3. | Stilt Floor | - | Completed |
| 4. | G+5 Slabs of Super Structure | - | Completed |
| 5. | Internal and External Walls | - | Completed |
| 6. | Internal and External plaster of walls | - | Completed |
| 7. | Flooring of Floors | 30-04-2025 | |
| 8. | Flats Doors and Windows | 31-10-2025 | |
| 9. | Sanitary Fittings Electrical Fittings within the Flat/Premise. | 28-02-2026 | |
| 10. | The external plumbing And external plaster elevation, completion of terraces with waterproofing of the building | 30-06-2026 | |
| 11. | Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance | 31-12-2026 | |

W/s Shree Ram Infra

W/s Shree Ram Infra

212
Partner


SHREE RAM INFRA

Reg. Office Address- Plot no 65, Govind Nagar Vistar, Gokulpura, Kalwar Road,
Jhotwara, Jaipur- 302012

| | | | |
|-----|---|------------|--|
| | to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate | | |
| 12. | Completion and possession | 30.06.2027 | |

For Shree Ram Infra

Authorised Signatory

M/s Shree Ram Infra

Partner

Raju Choudhary

Date: 13/02/2025

Place: Jaipur