ARIHANT DREAM BUILDERS LLP

Regd. Address: 81-82, Gyan Vihar Colony, Nirman Nagar, Ajmer Road, Jaipur – 302019 LLPIN: AAY-5233; Tel. 0141-4015550, MAIL: accounts@kotechagroup.org

DECLARATION CUM UNDERTAKING

In reference to our Project "ARHAM" is situated A-3, Vijay Path, Tilak Nagar, Jaipur, Rajasthan 302004.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Foundation	-	Completed
3.	Slabs of Super Structure	30.09.2026	
4.	Bricks work	31.01.2027	
5.	Internal and External plaster	31.03.2027	1
6.	Flooring of Floors	30.06.2027	
7.	Flats Doors and Windows, Sanitary Fittings Electrical Fittings within the Flat/Premise.	31.10.2027	
8.	The external plumbing And external plaster elevation, completion of terraces with waterproofing of the building	31.12.2027	
9.	Installation of lifts, water pumps, Fire Fighting Fittings, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to	29.02.2028	

FOR ARIHANT DREAM BUILDERS LLP

Designated Partner

ARIHANT DREAM BUILDERS LLP

Regd. Address: 81-82, Gyan Vihar Colony, Nirman Nagar, Ajmer Road, Jaipur – 302019 LLPIN: AAY-5233; Tel. 0141-4015550, MAIL: accounts@kotechagroup.org

	Building/Wing, Compound Wall			
10.	Completion possession	and	10.03.2028	

For Arihant Dream Builders LLP

For ARIHANT DREAM BUILDERS LLP

Designated Partner

Authorised Signatory

Amit Kotecha

Date: 07/03/2025

Place: Jaipur